

Annexure VI**LIST OF IMPORTANT EVENTS IN CPWD (2007-08)
UPTO JANUARY 2007.**

Sl.No.	Name of Work	Inaugurated / Foundation stone laid by	City	Cost	Date of
				(In Lacs)	event
1	Inaugration of Sports Hostel, ANU , Nagarjunanagar, Guntur	Shri K.Rosaiah, Hon'ble Ministerfor Finance, AP, State Government	Guntur	368.53	7-Apr-07
2	Foundation Stone of Aaykar Bhawan, Dhanbad	Shri Rajiv Deva, CCIT(CCA), Bihar and Jharkhand	Dhanba d	723.36	12-Mar-07
3	Inauguration of Office–cum- laboratory building of Operations East Coast-II, Marine Wing Geological Survey of India, Visakhapatnam	Dr. T. Subbarami Reddy, Hon'ble Minister of State, Ministry of Mines, Govt. of India	Vishakh apatna m	465	12-May-07
4	Inauguration of the auditorium and Banquet Hall in President Estate, New Delhi.	His Excellency the President of India	New Delhi		21-Jul-07

5	Inauguration of "28 Nos. Ty-II quarters in Block II in President Estate, New Delhi."	His Excellency the President of India	New Delhi		21-Jul-07
6	Foundation stone laid for "C/o Bommidala Brothers HRM Bhavan at Acharya Nagarjuna University, Nagarjunanagar, Guntur District Andhra Pradesh".	Sri K.V. Krishna Reddy, Hon'ble Minister for Food & Civil Supplies, Government of Andhra Pradesh	Guntur	93.39	30-Aug-07
7	Inaugration of " Auditorium for Manonmaniam Sundaranar Universtity at Tirunelveli	His Excellency the Governor of Tamil Nadu Thiru Surjit Singh Barnala	Tirunelveli	345	28-Sep-07
8	Inauguration of ESIC Superspeciality Hospital at Kollam .	Shri A.K. Antony, Hon'ble Minister of Defence, Govt. of India	Kollam	1111	10-Dec-07

**BORDER ROADS, FENCING & FLOOD LIGHTING WORKS
DURING 2007-2008**

Item	Work completed up to December 2007
A. INDO-PAK BORDER	
(1) PUNJAB & RAJASTHAN SECTOR	
(i) FENCING (in Km.)	1564 Km
(ii) FLOOD LIGHTING(in Km.)	1483 Km
(2) GUJARAT SECTOR	
(i) FENCING (in Km.)	193 Km
(ii) ROAD (in Km)	175 Km
(iii) FLOOD LIGHTING (in Km)	202 Km
(iv) BOPS (in Nos.)	27 NOS
B. INDO-BANGLADESH BORDER	
(1) West Bengal Sector	
(i) ROAD (in km)	1617 Km
(ii) BRIDGES (in meters)	14275 mtr
(iii) FENCING (in km)	1201 Km
(iv) FLOOD LIGHTING (in KM)	272 Km
(2) Tripura Sector	
(i) FENCING (in km)	
Grand Total	
Fencing	2958 Km
Road	1792 Km
Flood lighting	1957 Km
Bridges	14275 Mtr
BOP's	27 Nos

ANNEXURE-VIII**ACHIEVEMENTS OF THE CPWD TRAINING INSTITUTE UNIT DURING 2007-2008**

Sl. No.	Activity	Target for 2007-2008	Achievement upto December 2007
1.	No. of Courses for Group A' officers	62	48
	No of Participants	1240	735
2.	No. of sponsored courses Inland	100	75
	No. of participants sponsored for inland courses	500	317
3.	Sponsored participants for foreign courses	02	02
4.	No. of Courses for Group 'B' & 'C' officers	114	67
	No of Participants	1710	1178
5.	No. of Courses for Group 'D' & workmen	58	36
	No. of Participants	1160	859
6.	No. of Courses for AEEs (C&E) and Dy.Arch	-	1
	No. of Participants	-	5

Annexure IX

**PERFORMANCE OF VIGILANCE UNIT IN TERMS OF ACTION TAKEN ON
COMPLAINTS, INVESTIGATION OF CASES AND DISCIPLINARY
PROCEEDINGS INITIATED DURING 2007-08**

COMPLAINTS			
Sl.No.	Stages	Actual progress/Achievement upto 31.12.07	Target/Proposal Upto 31.03.08
1	Closed being anonymous/pseudonymus.	92	--
2	Closed after preliminary investigation	126	--
3	Taken up for detailed investigation	48	--
INVESTIGATION CASES			
1	IRs finalized	56	5
2	Sent to MoUD	42	5
3	Draft put up for approval	8	--
4	Closed in Vigilance Unit after detailed investigation	4	--
5	Closed in Vigilance Unit after preliminary investigation	2	--
6	Major penalty charge sheet issued	25	3
7	Minor penalty charge sheet issued	11	4
8	Caution memo issued	8	5
DISCIPLINARY PROCEEDINGS CASES			
1	Inquiry conducted & PO brief presented	27	3
2	Comments on CO's representation of IO's report	32	10
3	Comments on representation of CO (Rule 16)	31	7
4	Final orders issued by DG(W)	45	4
5	Final orders issued by MoUD	34	--
6	Appeal cases finalized	11	6
7	Review cases finalized		
8	Counter statement prepared in CAT/Court Cases	33	5
9	Vigilance Clearance Certificate (VCC) issued for Gazetted Officers	3163	--
10	Vigilance Clearance Certificate (VCC) issued for Non-Gazetted Officers	4293	--

Annexure X

PROGRESS REPORT OF CONSULTANCY SERVICES ORGANISATION S&D / AAPQ-							
PROGRESS REPORT FOR QUARTER ENDING December 2007							
Sl.No.	NAME OF WORK identified for the year	Name of Client	Cost (Rs in Lakhs)	Target for the year in %	Achievements during the quarter in %	Achievement during the year in %	Remarks Reason for short-fall in the achievement
1	2	3	4	5	6	7	8
1	MEA works at Kabul, Afghanistan New Chancery Building.	MEA	4770	40%	1%	26%	Tenders after combining with the work of Afghan Parliament building have been called & are due to be received on extended date of 07.02.2008 as suggested by MEA.
2	C/o Fire Station & Staff Qtrs. At Dallupura N.D. (New Ashok Nagar)	CE, PWD Zone-II	234	100%	—	30%	DE sent. Structural analysis completed. Design & Drawings for foundation of fire station issued. Approval of local body awaited. Drawings for superstructure to be issued only after the approval of local body.
3	Vetting of Projects for North Eastern States and Sikkim	MoUD & MUE&PA	—	—	—	—	Three Project reports amounting Rs.35.73crore (approximately) were scrutinised during quarter ending December 2007.
4	C/o Afghan Parliament Building at Kabul (Afghanistan)	MEA	33700 (Modified)	91%	1%	51%	As decided on 27.06.2007 during meeting of special works board constituted exclusively for this work, tenders have been called after combining with Indian Chancery Building. Tenders comprising P.Q.

							details, Technical & Financial bids have been called and are due to be received on extended date of 07.02.2008 as suggested by MEA after receipt of Cabinet approval.
5	C/o Laghu Udyog Mart at NSIC, New Delhi.	NSIC, New Delhi	989	56%		50%	Structural design work completed and Drawings with draft DE sent to CE NDZ IV for preparation of NIT etc. Approval for the drawings submitted to MCD has been received from the Town Planner.
6	Carrying out repairs in the Chancery Building at Islamabad.	MEA	20	100%	40%	100%	The team comprising AE (Civil) & AE (Elect.) alongwith eight nos. departmental workers reached Islamabad on 21.09.2007 to carry out the work departmentally and came back on 26.10.2007 after completing the work.
7	Development of State Highways in the State of Bihar under Rashtriya Sam Vikas Yojana (RSVY)	Govt. of Bihar	246658	100%	20%	70%	Road works for all the packages awarded. & "Consultancy services for Quality Assurance System" also awarded. Bridge works in two packages (out of total nine packages) also awarded.

8	Construction of Indian Chancery Building at Beijing.	MEA	4237	_____	_____	_____	Proposal along with the cost estimate for assisting MEA in Tender evaluation and taking up the Quality Assurance management for the Chancery Building at Beijing approved by MEA. Approval of Project team for sending to Beijing, was not accorded by MoUD. MEA was informed accordingly. However MoUD has agreed to send one EE(C) & one EE(E) to Beijing subsequently. Selection of EE(E) & EE(C) is under process by the administration.
9	Maintenance and resurfacing of Tamu - Kalewa-Kalemyo (TKK) Road along the India - Maynamar Border in Manipur State (Independent Technical Audit work)	MEA	5400	_____	_____	_____	MEA approved the CPWD proposal for taking up the work of independent Technical audit . The programme of start of the work is awaited from BRO. Confirmation on various terms & conditions given by CPWD for taking up the work is also awaited from MEA.
10	Feasibility report for the renovation/repair of buildings of Govt. Medical Store Deptt. (GMSD) at Chennai, Hyderabad, Mumbai, Kolkata, Karnal & New Delhi.	DGHS		_____	_____	_____	Proposal for consultancy fee has been sent to DGHS. Approval has been received from DGHS. However, information & documents relating to the works is awaited from them, on receipt of which tender shall be

							called for fixing up the consultants.
11	Restoration of Stoor Palace Building in the Ministry of Foreign Affairs Islamic Republic of Afghanistan.	MEA	997	—	—	—	P.E. sent to MEA . MEA raised certain observations vide their letter no. J - II / 239 / 8/ 2004 dated 10.08.2007. Comments of Director (PM) Kabul were received on 25.09.2007. Accordingly, reply to MEA on their observation has been sent. Sanction/ Reply is awaited.
12	Police station and residential quarters at Khajuri Khas, Dilshad garden, New Ashok Nagar, Delhi (Architectural Plannings work.)	Delhi Police	581.27 (Khajuri Khas) 701.06 (Dilshad Garden) 729.19 (New Ashok Nagar)	—	—	—	Submission drawings have been submitted to local body. For police station at new Ashok Nagar, project has been transferred by MCD to DDA. Accordingly all drgs. are to be resubmitted to DDA. For police station at Khajuri Khas & Dilshad Garden approval from local body is awaited. A meeting to review the present position of the works among other works was held on 06.11.2007. MCD was requested again by this office vide letter dt. 05.11.2007 for early clearance.

13	Creation of Infrastructure at 28WG AF for Project Richard at Hindon , Ghaziabad (Structural Design work)	Ministry of Defence	8318	100%	—	—	Preliminary drawings are awaited from Senior Architect -II which have been sent to client department for approval.
14	C/o Kiosks, food court and canteen at National Zoological Park, New Delhi	Ministry of E & F (CCU)	159.08	100%	50%	75%	Architectural drawings have been approved by CCU. Accordingly PE has been prepared & sent to CCU. Structural drawings have also been prepared. D.E. under preparation.
15	C/o Regional Museum of Natural History at Sawai Madhopur, Rajasthan.	Ministry of E & F (CCU)	2700 (approx.)	100%	50%	60%	Conceptual plans approved by client on 08.06.2007. Preliminary drawings have also been completed. PE has been prepared and sent to CCU. D.E. is under preparation.
16	C/o National Institute of Animal Welfare, Faridabad, Ballabgarh, Haryana	Ministry of E & F (CCU)		100%	—	—	Requisition has been received from the client department. They have been requested to furnish detailed requirements which are still awaited.
17	Creation of Sports Infrastructure in Laxmibai National Institute of Physical Education, Gwalior.	Laxmibai National Institute of Physical Education, Gwalior	400	60%	5%	5%	Necessary clarifications & the token consultancy charges have just been received. Work on preparation of Preliminary drawings of Athletic Track is under progress.
18	Structural Design of Buildings for GB Pant Institute for Himalayan Environment Development at KOSI Katarmal	Ministry of E & F (CCU)	232	100%	—	—	Requisition of the work has just been received. Consultancy fees is yet to be received. Proof checking is being taken up.

	Almora, (Uttara Khand) (Proof checking of structural design)						
--	---	--	--	--	--	--	--

Central Design Organisation
Annual Report for 2007 - 08

S.N.	Activity/Job	Progress upto December'07 01.04.07 to 31.12.07	Targeted progress for 2007-08, 01.01.08 to 31.3.2008	Remarks
	<i>SE(D)I</i>			
1.	Jetty Drawings A – Pandu Jetty B – Patna C- Allahabad D – Kolkata	5 Nos. 2 Nos – –	5 Nos. 4 Nos. 5 Nos. 6 Nos.	– – – –
2.	5A Drawings AIIPH Kolkata Drg. GPRA Dev Nagar Drg.	109 Nos 30 Nos 11 Nos	20 Nos. 2 Nos. 10 Nos.	– – –
3.	MDC National Stadium Drgs. GPO INA Drgs. North East Estimates JNU RM Estimates	5 Nos. – 5 Nos. 15 Nos.	10 Nos. 6 Nos. – –	– – All estimates finalized –
	<u>SE(D)II</u>			
4.	(a) I.T at E.M. Bye Pass, Kolkata (b) Aliganj Type-II Qrts.	10 Nos. 6 Nos.	– –	– –
5.	(a) CAG, New Delhi (b) Lal Bahadur Shastri National Academy of Administration Mussorie	13 Nos. 5 Nos.	– –	– –
6.	(a) Car Parking Nirman Bhawan, New Delhi and	–	7 Nos.	– –

	Aliganj Type II Qrts. (b) Lal Bahadur Shastri National Academy of Adminsitration Mussorie	–	15 Nos.	
	<u>RR Unit</u>			
7.	Structural design and issue of drawings for (i) C/o AG Building Raipur (ii) C/o Proposed GPOA at CBD, Shahdara, Delhi.	Structural drawings upto F.F Level issued. Preliminary sizes of structural members conveyed to the Architect for consideration	Structural drrgs. Upto 4 th floor Finalisation of sizes of structural members.	– –
8.	Retrofitting works of AIIMS, New Delhi.	After inspection recommendations have been forwarded to AIIMS Authority	Reply/Final decision is awaited from AIIMS authority. Further course of action will be decided thereafter.	–
9.	Handbook on seismic Retrofit of Buildings	Printing has been completed.	Distribution of Handbook.	–
10.	Studies on evaluation of durability of loaded (pre-cast) RCC members using Fly-Ash concrete subjected to accelerated corrosion and carbonation.	Studies have been completed except carbonation test.	Final report on studies covering all tests and observations with recommendations.	–
11.	Monitoring of Fly Ash utilization in CPWD	Qty. of Fly Ash Bricks utilized in works of various zone of CPWD upto October, 07 has been finalized except one no. concerned authority.	Reporting of utilization of Fly Ash bricks up to February'08.	–
12.	Repair and Rehabilitation cases	All the cases received upto date in the unit have been finalized except one No.	Finalization of one pending case and other cases as and when received.	–

13.	Vetting of DPRs received from MUD	All the DPRs received upto date in the unit have been disposed off/action taken thereon.	Finalization of vetting of DPRs on receiving clarifications of observations communicated.	—
------------	-----------------------------------	--	---	---