

STATUS OF IMPLEMENTATION OF ENERGY EFFICIENCY MEASURES AS ON 29.02.2016

S.No.	Name of Bldg.	Name of ESCO Company	Date of Agreement with EESL	Date of completion	Estimated Annual Energy Saving in KVAh Units	Remarks	
1	I.P. Bhawan	M/s EESL	24.04.2015	20.03.2016	5.56 lacs	All ACs (251 Nos.) replaced, out of 4772 fittings 4300 nos. of fittings replaced. (90% work completed).	
2	Nirman Bhawan	M/s EESL	28.05.2015	20.03.2016	19.08 lacs	Out of 15521 fittings 12800 nos. of fittings replaced (83% work completed), ACs agreement yet to be signed.	
3	South Block	M/s EESL	08.10.2015	30.06.2016	10.05 lacs	Tender for replacement of fittings and ACs called, The work of replacement of LED fittings awarded to M/s HPL (2 packages)& M/s Servotech ltd.(2packages). The tender for replacement of ACs recalled & target date for the same still not given by M/s EESL.	
4	North Block	M/s EESL	08.10.2015	30.06.2016	5.88 lacs		
5	Krishi Bhawan	M/s EESL	08.10.2015	30.06.2016	3.30 lacs		
6	Pushpa Bhawan	M/s EESL	08.10.2015	30.06.2016	3.04 lacs		
7	Vidyut Bhawan	M/s EESL	08.10.2015	30.06.2016	1.72 lacs		
8	Shastri Bhawan	M/s EESL	08.10.2015	30.06.2016	6.28 lacs		
9	Transport Bhawan	M/s EESL	08.10.2015	30.06.2016	0.92 lacs		
10	Sardar patel Bhawan	M/s EESL	08.10.2015	30.06.2016	1.52 lacs		
11	Sewa Bhawan	M/s EESL	08.10.2015	30.06.2016	12.29 lacs		
12	West Block	M/s EESL	08.10.2015	30.06.2016	12.16 lacs		
13	East Block	M/s EESL	08.10.2015	30.06.2016	9.81 lacs		
14	LOK Nayak Bhawan	M/s EESL	08.10.2015	30.06.2016	10.63 lacs		
15	NAI Old Building	M/s EESL	08.10.2015	30.06.2016	1.21 lacs		Consent letters from the clients still awaited.
16	NAI Annexe Building	M/s EESL	08.10.2015	30.06.2016	3.52 lacs		
17	National Museum	M/s EESL	08.10.2015	30.06.2016	2.41 lacs		
18	Sena Bhawan	M/s EESL	08.10.2015	30.06.2016	26.59 lacs		