

STATUS OF INSTALLATION OF ROOFTOP SOLAR PV PANEL AS ON 29.02.2016

| S.No. | Name of Bldg. | Name of RESCO Company | Capacity in Kwp | Date of signing of Power Purchase Agreement (PPA) | Remarks |
|-----------------------------|---|--------------------------------|-----------------|---|---|
| A. Under RESCO MODEL | | | | | |
| 1 | Pushpa Bhawan, New Delhi | M/s Madhav Infra Projects Ltd. | 500 | 13.7.2015 | Work Completed and Power Generation Started |
| 2 | Nirman Bhawan, New Delhi | M/s Jackson Engineers Ltd. | 200 | 26.06.2015 | Work Completed and Power Generation Started |
| 3 | Shastri Bhawan, New Delhi | M/s Jackson Engineers Ltd. | 250 | 07.07.2015 | Work Completed and Power Generation Started |
| 4 | East Block, New Delhi | M/s Madhav Infra Projects Ltd. | 250 | 07.07.2015 | Work Completed and Power Generation Started |
| 5 | Sewa Bhawan, New Delhi | M/s Madhav Infra Projects Ltd. | 100 | 07.07.2015 | Work Completed and Power Generation Started |
| 6 | C.G.O. Complex, New Delhi | M/s Madhav Infra Projects Ltd. | 150 | 31.07.2015 | Work Completed and Power Generation Started |
| 7 | Transport Bhawan, New Delhi | M/s Madhav Infra Projects Ltd. | 70 | 16.09.2015 | Work is progress, Target date of completion is 31.03.2016 |
| 9 | I.P. Bhawan, New Delhi | Pasithe Infrastructure Ltd | 220 | 03.02.2016 | Target date of completion will be 15.05.2016 |
| 10 | Lok Nayak Bhawan, New Delhi | M/s Jackson Engineers Ltd. | 90 | 06.02.2016 | Target date of completion will be 15.05.2016 |
| 11 | Udyog Bhawan, New Delhi | Pasithe Infrastructure Ltd | 200 | 09.02.2016 | Target date of completion will be 15.05.2016 |
| 12 | Krishi Bhawan, New Delhi | M/s Jackson Engineers Ltd. | 200 | 04.02.2016 | Target date of completion will be 15.05.2016 |
| 13 | Sardar Patel Bhawan, New Delhi | Pasithe Infrastructure Ltd | 60 | 29.01.2016 | Target date of completion will be 15.05.2016 |
| 14 | Shram Shakti Bhawan, New Delhi | Pasithe Infrastructure Ltd | 125 | 29.01.2016 | Target date of completion will be 15.05.2016 |
| 15 | Vigyan Bhawan & Vigyan Bhawan Annexe, New Delhi | M/s Jackson Engineers Ltd. | 160 | 05.02.2016 | Target date of completion will be 15.05.2016 |

| | | | | | |
|-----------------------------|---|---|-------------|------------|---|
| 16 | Vidyut Bhawan, New Delhi | Pasithe Infrastructure Ltd | 80 | 29.01.2016 | Target date of completion will be 15.05.2016 |
| 17 | GPO INA, New Delhi | Pasithe Infrastructure Ltd | 150 | 03.02.2016 | Target date of completion will be 15.05.2016 |
| 18 | Old CGO Complex Faridabad | Pasithe Infrastructure Ltd | 80 | 03.02.2016 | Target date of completion will be 15.05.2016 |
| 19 | New CGO Complex Faridabad | Pasithe Infrastructure Ltd | 130 | 03.02.2016 | Target date of completion will be 15.05.2016 |
| 20 | Nizam Palace, 1st & 2nd MSO Bldg. Kolkata | Pasithe Infrastructure Ltd | 65 | 11.02.2016 | Target date of completion will be 30.09.2016 |
| 21 | 1, Councile House Street, Kolkata | Pasithe Infrastructure Ltd | 110 | 11.02.2016 | Target date of completion will be 30.09.2016 |
| 22 | 2, Govt. Place, Kolkata | Pasithe Infrastructure Ltd | 50 | 11.02.2016 | Target date of completion will be 30.09.2016 |
| 23 | 3, Govt. Place, Kolkata | Pasithe Infrastructure Ltd | 55 | 11.02.2016 | Target date of completion will be 30.09.2016 |
| 24 | DF Block, CGO Complex, Salt Lake, Kolkata | Pasithe Infrastructure Ltd | 250 | 11.02.2016 | Target date of completion will be 30.09.2016 |
| 25 | GPOA, Rajaji Bhawan, Chennai | Hero Solar energy Pvt Ltd | 250 | 23.02.2016 | Target date of completion will be 30.09.2016 |
| 26 | Kedriya Sadan, Bangalore | Clean Max Enviro Energy Solutions Pvt Ltd | 105 | 22.02.2016 | Target date of completion will be 30.09.2016 |
| 27 | CGO Complex, Nagpur | Hero Solar energy Pvt Ltd | 195 | 23.02.2016 | Target date of completion will be 30.09.2016 |
| 28 | NS Building, Nangpur | Hero Solar energy Pvt Ltd | 160 | 23.02.2016 | Target date of completion will be 30.09.2016 |
| 29 | Kedriya Sadan, Hyderabad | Clean Max Enviro Energy Solutions Pvt Ltd | 100 | 19.02.2016 | Target date of completion will be 30.09.2016 |
| TOTAL | | | 4355 | | |
| B. Under Capex MODEL | | | | | |
| 1 | GPOA Complex, Shastri Bhavan, Chennai | M/s Sree Nandees Solar (P) Ltd. Chennai | 100 | N/A | Plant Commissioned and power generation started |

| | | | | | |
|---|---|--|-------------|-----|---|
| 2 | GPOA, Rajaji Bhawan, Chennai | M/s Sree Nandees Solar (P) Ltd. Chennai | 100 | N/A | Plant Commissioned and power generation started |
| 3 | Boys and Girls Hostel in NIFT, Taranani, Chennai | M/s Indo Aussis(P) Salem | 22 | N/A | Work will be completed by 15.03.2016 |
| 4 | O/o Principal CCT, Income Tax Department, Chennai. | M/s Sree Nandees Solar (P) Ltd. Chennai | 100 | N/A | Work will be completed by 15.03.2016 |
| 5 | Income Tax Building Nungambakkam, Chennai | | 200 | N/A | Work will be completed by 09.06.2016 |
| | TOTAL | | 522 | | |
| | GRAND TOTAL | | 4877 | | |