

Directorate General of Works
Central Public Works Department

No. 3/3/2005-(S&D)/147

Dated: Nirman Bhawan February, 16 2006

Office Memorandum

Sub: **Preparation of statement containing brief activities of Ministry of Urban Development & Poverty Alleviation for the year 2005-06.**

Ref: Ministry of UD&PA OM No. D-29013/1/2004–Coord. dated __.__.2005

In pursuance of the above mentioned OM material for preparation of the document is sent herewith.

Sd/-
V.K. Sharma
Director (S&D)

To

Dy. Secretary (Coord.)
Min. of UD
Nirman Bhawan

Copy for information to

1. DS(W), Ministry of UD
2. US(PS), Ministry of UD

Director(S&D)

CENTRAL PUBLIC WORKS DEPARTMENT

The Central Public Works Department (CPWD) is the principal agency of Government of India for creation and maintenance of all Central Government assets excluding those belonging to Railways, Defence, Communication, Atomic Energy, Airports and All India Radio. CPWD was created in July 1854 when it was decided to set up a central agency for execution of 'Public Works'. The Ajmer Provincial Division was the first to be created and it executed many works including famine relief. However, CPWD in its present form was evolved in 1930. The organization has completed more than 150 years of service to the nation.

The CPWD handles a wide range of projects like housing and office complexes, schools, colleges, hospitals, workshops and factories, hostels and hotels, food grain storage structures, roads, national & state highways, bridges and flyovers, airports, computer centres, environmental and other utility services. It also executes border fencing, flood lighting and road projects in difficult terrain and under hostile conditions along the Indo Pak and Indo-Bangladesh border. The organization is capable of rendering comprehensive services in the field of planning, designing, construction and maintenance management, for all civil engineering projects with quality assurance and accountability.

The department has to its credit construction of a number of prestigious buildings like Rashtrapati Bhawan, North Block, South Block, Parliament House, Vigyan Bhawan and many multi storeyed office and residential structures all over the country. It has also developed infrastructure for sports, education, agricultural research etc. It is actively involved in providing facilities for the Central Para Military Forces. The department has also executed many works overseas, such as construction of embassies and hospital buildings in various countries and roads & bridges in Nepal. Presently, it is executing works in Afghanistan for the Ministry of External Affairs.

CPWD's involvement with a project starts from the stage of selection of site, carrying out geo-technical investigations, collection of field data, assisting the clients in analyzing their requirements, preparation of architectural, structural, electrical, air conditioning and landscape designs & drawings, undertaking construction management including quality assurance and continuing its responsibility through post completion maintenance management etc. The Department is moving forward by developing innovative techniques and adopting state-of-the-art technologies.

The Technology Application and Development Cell has been established to identify and select new materials and technologies, encourage use of environment friendly construction materials and technologies. CPWD works in close liaison and co-ordination with research organizations. CPWD is also playing a major role towards sustainable development of human settlement. It has developed expertise in rehabilitation and repair of structures which are facing distress. It has been imparting expertise to many organizations and assisting them in rehabilitating structures in distress. A manual for Repair and Rehabilitation of Buildings has been brought out by the department. CPWD is also working in close coordination with IIT(Madras) to bring out a manual on retrofitting of engineered and non engineered structures.

CPWD has well documented specifications for works and schedule of rates, which are updated from time to time, to keep pace with latest technologies and market trends. These publications are followed by various construction organizations both in public as well as the private sector. Besides this, the department brings out a number of manuals for assisting in execution of projects. Guidelines for designing buildings for elderly and disabled people, manual of rain water harvesting etc. published by CPWD have been found very useful by everybody. CPWD also has a well established process of execution of works and detailed guidelines are laid down for each step involved so as to ensure transparency and uniformity of operation.

The Department also assists the Income Tax Department in implementation of Direct Tax Law in so far as they relate to immovable properties. The Civil Construction Unit of the Ministry of Environment is also manned by CPWD engineers. Similarly the Andaman and Nicobar Islands have also encadared a post of Chief Engineer with CPWD to help manage their PWD. CPWD also takes up works of Public Sector Undertakings and Autonomous bodies, State Governments, Universities etc. as deposit works.

CPWD is an organization with expertise in all facets of construction activity. The presence of highly qualified architects, civil engineers, electrical engineers and horticulturists ensures that the projects entrusted to CPWD by the clients get to be handled in a comprehensive and professional manner.

Establishment

CPWD has Director General Works as its head is assisted by Additional Directors General (Works) for effective control of works and in administration. Fields units are located all over India to take up construction and maintenance works. Through its countrywide network of planning and construction units, it is in a position to undertake different works entrusted to it. The department has a decentralized system of working, which provides for better & easily accessible service as the units are placed close to work centres. The regional units are headed by ADGs. The jurisdiction of various regions is as below:

ADG (Strategy & Planning) (Headquarters – Delhi)

ADG(S&P) is in-charge of establishment and administrative functions of the department. There are two Chief Engineers (CEs) and two Directors looking after administrative functions relating to personnel matters, vigilance, systems & development assisting the ADG. In addition ADG(S&P) is also incharge of the New Delhi Region. There are three regular zones looking after VVIP areas and the three major Central hospitals under this region. Chief Architect(NDR) provides the architectural support to these zones.

ADG (Technology Development) (Headquarter – Delhi)

ADG(TD) is incharge of functions relating to Designs, Contracts, Standards & Specifications, Quality Assurance and Consultancy Services. ADG(TD) also heads the Delhi Region. There are two Civil zones & one Electrical zone in the Region.

ADG (Northern Region) (Headquarter – Delhi)

ADG(NR) is responsible for works under Northern Region. There are four CEs(Civil), one CE(E) and one Chief Architect in this Unit. Zones are located at New Delhi, Chandigarh, Lucknow and Jaipur. Northern Region covers the states of UP, Punjab, Haryana, Himachal Pradesh, Rajasthan, U.T. of Chandigarh, Uttaranchal and J&K.

ADG (Western Region) (Headquarter – Mumbai)

ADG(WR) is responsible for works under Western Region. The jurisdiction of the region covers Maharashtra, Madhya Pradesh, Chattisgarh, Goa, Gujarat, and Union Territories of Dadra and Nagar Haveli. There are three CEs (Civil), one CE(E) and one Chief Architect under this unit who have their headquarters in Mumbai, Bhopal and Nagpur.

ADG (Eastern Region) (Headquarters - Kolkata)

The jurisdiction of the Region covers the states of West Bengal, Bihar, Jharkhand, Sikkim, Orissa and all the North Eastern States. There are three CEs(Civil), one CE(Electrical) and one Chief Architect in this Unit with headquarters at Kolkatta, Patna and Shillong, separately.

ADG (Southern Region) (Headquarter – Chennai)

ADG(SR) is in-charge of works in Southern Region covering the States of Tamil Nadu, Andhra Pradesh, Karnataka, Kerala, Union Territory of Pondichery, Andaman & Nicobar

and Lakshdweep. There are three CEs(Civil) and one CE(Electrical) in this unit having headquarters at Chennai, Bangalore and Hyderabad.

Engineer-in-Chief (PWD-Delhi) (Headquarter – Delhi)

The public works of National Capital Territory of Delhi are handled by Delhi PWD under the Engineer-in-Chief, PWD. The E-in-C (PWD) reports to Govt. of NCT Delhi for day-to-day and other administrative functions and is assisted by four Chief Engineers. All the engineering posts are encadared in CPWD and all functions relating recruitment, training, placement, promotions, quality assurance, vigilance etc. are performed by CPWD.

ADG (Border) (Headquarter- Delhi)

There is one post of Additional Director General for coordinating the activities of various organizations involved i.e. CPWD, Assam PWD and Border Roads Organization, PSUs in construction of Border Fencing, Roads and Lighting Systems along Indo-Bangladesh and Indo-Pak Borders. Five CPWD Zones are engaged exclusively for these works.

ADG (Architect)

ADG(Arch.) exercises technical control on all the four Chief Architects. He is also advisor to Ministry of Urban Development on matters of Architectural Planning within the country and for the Indian Embassies in other countries.

ADG (Training)

There is one post of ADG (Training), which looks after the training needs of the workers and officers in the department and carries out the important task of human resource development. The department has a full fledged Training Institute located at Ghaziabad, apart from Regional Training Centres at Delhi, Mumbai, Chennai and Calcutta.

SPECIALISED UNITS

To achieve excellence in its operation, CPWD has a number of specialized units. These units focus on specific areas. The units are:

- (i) Training Institute
- (ii) Consultancy Cell
- (iii) Central Designs Organization
- (iv) Contract Specification & QA wing having cells for
 - Standards and Specifications
 - Technology Application & Development
 - Techno-legal issues
 - Quality Assurance functions
- (v) Landscape Horticulture Unit
- (vi) Architectural Documentation Centre
- (vii) Central Laboratory

Central Design Organization

Central Design Organization (CDO) is a major specialized unit of CPWD. It was set up in 1969 for developing expertise in design of complex structures. Soil investigations, repairs and rehabilitation of structure in distress, development of utility software etc. are other areas in which the CDO is engaged in.

Training Institute

Training programmes for Group 'A' and Group 'B' officers are conducted in the CPWD Training Institute at Ghaziabad. Regional Training centres are located at Delhi, Kolkata, Mumbai and Chennai for group 'B' and 'C' employees of the department. Training of workers and Group 'D' employees is also undertaken at Regional Training Centers located in these metropolitan cities.

Besides short term training programmes, the institute also conducts foundation training programmes for direct recruits Group 'A', (AEEs and Deputy Architects) officers, and Junior Engineers.

The CPWD training Institute has also been designated as a National Resource Centre for disaster management and has imparted training to a officers of 26 States & 4 UTs' on disaster management and prevention issues.

Immediately after the recent earthquake in J&K the State government requested the CPWD to impart training to its engineers in designing earthquake resistant structures. The Director(DM) of CPWD imparted training to large number of engineers & officers in J&K. CPWD also put up a technology demonstration centre where best construction practices were shown so that people could see and use the same to build safe houses. This centre was also visited by H.E. The President of India and he appreciated the effort made.

Consultancy Services Organization

CPWD provides consultancy services for various public sector organizations/autonomous bodies, State Governments etc. in planning, design and execution of major building projects, infrastructure works, complex structures and specialized planning and services like air conditioning and electrical installations, project management etc. through its Consultancy Services Organization (CSO).

During the year 2005-06 the CSO has been entrusted a number of prestigious works. Some of them are:

- Work on **planning and designing of the Indian chancery building at Kabul** has been started during the year 2005-06. Foundation stone for this complex has been laid by Hon. Prime Minister during his visit to Kabul.
- Work of **planning and designing the Parliament building for Afghanistan** has also been taken up by CSO during 2005-06. Preliminary estimate for the work has been submitted to Ministry of External Affairs.
- CSO is also carrying out planning and designing of approximately 2000Km of State highways in 33 districts of Bihar under the Rashtry Sam Vikas Yojna.
- Designing of jetties for IWAI and many schools for the Kendrya Vidyalaya Sanghatan is being undertaken by the CSO.

Vigilance

The vigilance Unit of CPWD is headed by a Chief Engineer, who is also the Chief Vigilance Officer of the Department. The activities of the Vigilance Unit include investigation of complaints, enquiries against erring officers and staff, issue of Vigilance Clearance Certificates, conducting surprise checks on stores and preventive vigilance by suggesting changes in procedures.

ACHIEVEMENTS

WORKS

- Workload of Rs. 4212 crore was achieved during 2004-2005. The target for 2005-06 is Rs.4372 crore (Annexure-I)
- 504 number of General Pool accommodations have been added by CPWD up to December 2005. 931 more quarters will be added up to March, 2006 (Annexure II & II A). out of budgetary allocation of Rs. 100 crore for housing Rs. 78 crore have already been spent upto December 2005.
- Non residential General Pool Accommodation covering 8337 sqm. has been completed upto December, 2004. Another 14992 sqm is likely to be added by March 2006 (Annexure III & III A).

- 58 major works, each costing more than Rs. 2 crore, have been started during the year. 67 more such works are likely to be started by March, 2006 (Annexure IV & IV A).
- 88 major works each costing more than Rs. 2 crore, have been completed or likely to be completed during the year (Annexure V & V A).
- 74 major works have been sanctioned during the year (Annexure VI).

Achievements of various specialized units of CPWD are given in Annexure IX, X & XI.

Some of the **other important achievements** of CPWD during the year 2005-06 are as follows:

Disaster Management

In the field of disaster management, CPWD in conjunction with IIT Madras has started preparation of a manual on retrofitting of engineered and non-engineered buildings. The manual will give guidance to professionals and laymen to enable them to assess and improve the durability of structures to resist the earthquake. A seminar on this Handbook on Seismic Retrofit of Buildings was organized by CPWD on 20/12/05. The day long deliberations were inaugurated by Sh. Anil Baijal, Secretary, Ministry of Urban Development, Govt. of India.

Role of CPWD in Earthquake affected areas of Jammu & Kashmir

CPWD training Institute has been declared as nodal institute for disaster management by Ministry of Home Affairs.

After the earthquake in Oct'05 the CPWD was entrusted with the following tasks:-

1. Training the J&K Engineers regarding earthquake resistant construction.
2. Establishment of model building centers at Uri and Tangdhar.
3. Construction of Relief Shelters at Uri, Tangdhar and Poonch.

To implement the above tasks training was imparted on 16/10/05 and 23/10/05 by Senior Engineers of CPWD to about 350 Engineers of the rank of Junior Engineer to Superintending Engineers of various engineering departments of J&K at Baramulla and Poonch. Practical and codal aspects of earthquake resistant design and construction were illustrated with special emphasis on local materials and practices. The training was well received by the participants and the J&K Govt. has requested for more such programmes to cover more Engineering officers. CPWD shall continue to do further work in this regard in the year 2006-07 also.

Model building centers were constructed at Uri and Tangdhar. The Essential Characteristics relating to stone masonry construction, brick masonry construction, provision of corner reinforcement, provision of various bands and jambs and major requirements for construction of timber trusses were demonstrated to villagers and masons by live demonstration in Building Centres which was well

received by general public & the State Govt.



20 Semi-permanent Community Centers/Shelters at Uri, 20 Shelters at Tangdhar and 14 in Poonch region having Kitchens, bath rooms and WCs were also built by CPWD. These locations have rough and sloping terrain and some of the sites can not even be accessed by road and are snowbound for six months in a year. Besides the problems of militancy these areas do not have proper infrastructure for construction of buildings. Despite all these problems, most of the work of construction of Community Centers/relief shelters in Uri, Tangdhar and Poonch regions has been completed within a very short time frame.



Important works

CPWD was entrusted the work of constructing jetties on National Waterway-3 by the Inland

Waterways Authority of India(IWAI) in Kerala. Terminals at Kottapuram, Aluva Kayankulam, Thirukkunnappuzha, Vaikam, Cherthala have been completed and handed over. The work involved creating storage facilities, terminals, berthing facilities, protection works etc. The work of the jetty at Ernakulam, which provides berthing facilities for 8 large & 8 small boats at one time has been completed at a cost of Rs. 1.14 crore in 2005.



Work for IWAI has also been taken up in Patna on National Waterway Number-1 and in Guwahati on National Waterway Number-3. In addition to these works for permanent jetties at Haldia, Kolkata, Tejpur, Munger etc. are also to be taken up by CPWD.



Border Roads, Fencing & Flood Lighting Works

The Central Public Works Department is executing the work of border fencing, flood lighting and construction of Roads along the international borders of the country both in the West and the East. In all 1505 Km of fencing 1483 Km of flood lighting along Punjab & Rajasthan Border has been completed by CPWD.

Along the Gujarat border, 78 Km of road has been completed. 81 Km of fencing and 64 Km of flood lighting and 14 Border out posts have also been completed so far.

Along the Indo-Bangla border 1573 Km of road, 1144 Km of fencing, 14177 meters of bridge length has been completed by CPWD so far.

Presently Work along the Gujarat and Indo-Bangla borders is in progress. Details of works done during the current year and targets are given in Annexure-VII.

The maintenance of infrastructure created along the border in the form of roads, bridges, flood lighting etc. has also been entrusted to CPWD. Special units have been opened in Rajasthan and the North East to look after the works. 2556 Km of road is being maintained by CPWD along the IBB border. Maintenance of fencing is being done by BSF.

Works in Kabul, Afghanistan

CPWD has been asked by the Ministry of external Affairs for carrying out development works in Kabul on behalf of the Government of India. CPWD has completed the restoration and renovation of the **Habibia School at Kabul** which was inaugurated by H.E. The President of Afghanistan in the presence of Hon. Prime Minister of India on August 28, 2005. The building had been extensively damaged and required extensive retrofitting and re-modeling. The school has 63 class rooms, 9 laboratories and other facilities. It has facilities to impart training to 8700 students from Class-I to XII.



CPWD has also completed restoration of the **Indira Gandhi Institute of Child Welfare at Kabul**. This project was started by CPWD before the country was beset with insurgency. The damaged building has been restored and balance works completed.



Construction of residential accommodation for Ministry of Defence

CPWD has been entrusted the work of constructing 13535 dwelling units for the Ministry of Defence at 12 locations in Rajasthan, Punjab and J&K. Detailed Project Reports (DPR) for all 12 stations amounting to Rs. 1141 crore have been submitted and except for one station all have since been approved and work on 4234 quarters has been started. Stations where work has been started are Jalandar, Amritsar, Bathinda, Mamun, Pathankot, Janglote, Jammu, Sanjuwan, Sriganganagar & Surtagarh.



Tsunami Rehabilitation programme

Large parts of the A&N Islands and southern India were affected by the tsunami which struck on December 26, 2004. CPWD prepared a project report for construction of permanent shelters for the people affected by the Tsunami in the Andaman & Nicobar islands in the month of March 2005. Sanction for the project has been accorded by the Government in

December 2005. The A&N Administration has also invited some national NGOs to participate in the construction programme.

Since the houses are to be built for the tribal people who have a distinct and different lifestyle extensive deliberations were held with the people and the Tribal Council members to understand their requirements and then to workout a suitable design. Prototypes were built by CPWD in Carnicobar and Kamorta so that people could see and give feedback. Based on these deliberations the plans have been revised and construction is about to begin.



General Pool Accommodation at Vijaywada, Andhra Pradesh

CPWD has also completed a General Pool Office Building at Vijaywada in Andhra Pradesh. This ground plus seven floor building is the tallest building, at present, in Vijaywada. Building has a plinth area of 6496 sqm is built on a plot of 2548 sqm at a cost of Rs. 740 Lakhs. Provisions for fire detection, fire fighting, sub-station, lifts etc. has been made in the building.



General Pool Accommodation at Jaipur

CPWD has completed General Pool Accommodation at Vidyadhar Nagar, Jaipur. The building has an area of 8989 sqm and has been constructed on a plot of area 6144 sqm within the sanctioned amount of Rs. 7.81 crore. 19 Central government departments are likely to be allotted space within this complex which has been provided with proper power backup, rainwater harvesting systems, fire fighting measures, energy efficient light fixtures etc. Ramps at entrance point, special toilets etc. make the building disabled friendly. Pleasing use of Dholpur stone, Kota stone and white marble in the exterior and interior has made the building a landmark in Jaipur.



Construction of Hostel at Merylin park, Kolkata

CPWD has, during the year 2005-06 completed construction of a hostel building in Kolkata having 96 suites.



Development of sports infrastructure

CPWD has been carrying out numerous works relating to infrastructure for sports throughout the country. These include swimming pools, indoor stadiums, outdoor stadiums, athletic tracks etc.



One Swimming Pool at SBTA Karave Navi Mumbai has been completed in 2005. This Olympic size pool of 50m x 18.5m size was inaugurated in Oct.2005. It is provided with

diving board at 1m & 2.15m and Diving Platform at 2.5m, 5m, 7.5m & 10m heights. In the tiers around the pool, a seating capacity of 500 has been provided. It has also a state of art filtration plant. A water cascade is also incorporated in the pool premises. The surrounding area has been amply landscaped. Overall cost of the project was Rs.3.43 crores.



Two hockey fields with synthetic surfaces, as per international standards were completed by CPWD for **Sports Authority of India in Bhopal in 2005.**



A detailed project report for modernization and up-gradation of sports facilities in different stadiums of the Sport Authority of India has been prepared and submitted to the Ministry of

Youth affairs and sports for the forthcoming **Common Wealth Games to be held in Delhi in 2010.**

Construction of Regional Research Institute (Ayurveda) & 20 Bedded Hospital at Nandanvan, Nagpur.

CPWD has completed this project at Nagpur at an cost of Rs. 148.54 Lakh. This is an RCC framed double storey structure having a plinth area of 1087 sqm. The building is disabled friendly and provides for research functions as well as two wards for 10 patients each.



Construction of office building for Central Administrative Tribunal at Jaipur

CPWD has completed the work for a new office building for the Central Administrative Tribunal at Jaipur



Construction of various buildings for the CPMFs

CPWD carries out a large number of works for various paramilitary and police forces. All these works are designed to suit the local conditions and the follow the architectural forms of the place.



Construction of a **Cardio-Neuro Tower for the AIIMS**, Delhi was started by CPWD in 2005-06. Works is expected to be completed by May 2006. This will add to the capacity of AIIMS to handle more patients.



Other initiatives

CPWD has developed expertise in **repair and rehabilitation of structures** in distress. The Daman & Diu Administration has entrusted repair work of some bridges which had been got built by them from some other agencies to CPWD. Work on this is in progress.



Repair of Athal bridge in progress

Updating the enlistment rules for contractors

CPWD enlist agencies for carrying out works in the department. The enlistment in CPWD is a prestigious achievement for agencies as it has practically universal acceptance because of rigorous procedures followed. The enlistment rules were revised and introduced in 2005-06 making them yet more stringent so that only best agencies that have necessary technical and financial competence are enlisted in CPWD.

Citizen Charter

To reflect the commitment of CPWD in the construction and maintenance of residential and non-residential buildings and other service activities, a Citizen Charter has been formulated and adopted in CPWD. The Charter adopted has been put on the CPWD website.

Special efforts to introduce transparency through computerization

Computerization has been introduced by CPWD in areas like preparation of Architectural Designs, Structural Design & Detailing, Project Planning & Scheduling, Monitoring, Preparation of Schedule of Rates, Tender Justification, Pay Rolls, Personnel Management, Inventory control, Accounting and Budgeting, maintenance management etc.

A fully computerized complaint receiving and monitoring system has been in use in Delhi. The service can be accessed at <http://cpwdsewa.nic.in>. CPWD Regions have developed their own websites and have posted relevant details. These web sites can be seen at www.cpwdsr.tn.nic.in; <http://cpwdnr.nic.in>; <http://cpwdwr.nic.in> and <http://cpwder.nic.in>.

A proposal for implementing an integrated computerization of all operations is under consideration.

Green buildings

CPWD has encouraged use of “green building techniques” and eco-friendly materials on its works. During the year 2005-06 13.70 million bricks made from fly ash were used on CPWD works.

Energy saving methods were introduced in the Rashtrapati Bhawan through ESCo route.

Besides this steps to introduce standardized building components, which help in improving quality and speed of execution were also introduced.

Special efforts were made to ensure that rainwater harvesting is provided on all major projects and that the buildings made by CPWD are disabled friendly.



Rainwater harvesting pond at SAI Bhopal



Disabled friendly toilet in lawyers Chamber at New Delhi

Activities of CPWD in North East

The head quarters of the CPWD in this area is located in Shillong. Field offices are located Guwahati, Khatkhathi, Shillong, Imphal, Tejpur, Silchar & Agartala. CPWD has been executing number of works in the North East. These works are in such diverse sectors such as Education, Health, Sports, Tribal Welfare, Inland Waterway Transport, border fencing etc. It also plays a major role in executing works for the various Central Police Organizations such as CRPF, BSF, Assam Rifles, SSB, etc.

The NE zone of CPWD is likely to achieve a workload of Rs. 170 crore during the year 2005-06.

Some of the important works being handled in this region are:

- **Construction of Guwahati Trade centre at Guwahati, Assam**
Construction of a Trade centre for ITPO at Guwahati, having estimated cost Rs. 17 crore was started in December 2004. 60% work has since been completed.



- **Buildings for Assam University at Silchar**

A large number of buildings are being constructed for the University. Buildings for Library cum computer centre, hostel, staff quarters etc. have already been completed and handed over to the University.

- **Construction of Mizoram University, Aizwal**

Work for construction of various buildings for the Mizoram University at Aizwal, Mizoram has been entrusted to the CPWD. Works relating to rainwater harvesting, liquid waste management and disposal, roads, construction of central laboratory etc. have been started during 2005-06 by CPWD. Inauguration of some buildings such as residential quarters, men's & women's hostels, academic block etc. completed during 2005-06 was done by H.E. The Governor of Mizoram and by Hon. Chief Minister of Mizoram

- Besides above works relating laying of 8 lane synthetic track & construction of indoor stadium complex at sports complex in Agartala, construction of Navodya Vidyalyas at Udaipur in Tripura etc. are some of the other major works started.

- A list of major sanctions received for works in North East is enclosed at Annexure-VIII.

Works related to Tourism & Culture

CPWD has taken up several works related to departments of Culture and Tourism in Assam, Bihar, Orrisa, Delhi, Rajasthan, Jharkhand, Gujarat, J&K, West Bengal, Karnataka, Kerala, Madhya Pradesh, Rajasthan, Tamil Nadu, UP, Uttaranchal, Maharashtra etc. Many works on heritage sites such as Kurukshetra, Red Fort, Chitradurga, Hampi, Konark etc. are being carried out by CPWD.

Important events/foundation stone laying ceremonies/inauguration:

CPWD completed the work of **National Institute of Siddha at Chennai**. The complex was inaugurated by H.E. The President of India in July 2005.



The headquarter building of NSG built by CPWD was inaugurated by Hon. Home Minister on 25th December 2005. The project has been completed at an cost of Rs. 16.51 crore and has an area of 9874 sqm. The building is partly air-conditioned, has been provided with an intelligent access system, rainwater harvesting etc.



Foundation stone for an office building for CBI was laid by Hon. Prime Minister on January 18, 2006. The ultra modern building will have an area of about 72000 sqm and is expected to cost about Rs. 137 crore.



The inauguration of Laboratory building for National Test House (NWR) at Jaipur was done by Hon. Shri Sharad Pawar Union Minister for Agriculture and consumer Affairs on 3rd January 2006. Hon. Chief Minister of Rajasthan, Hon. Union Minister of labour and Hon. Ministers of Govt. of Rajasthan were also present during inauguration.



A list of important events is given in Annexure-XII.

Annexure-I

Sl. No.	Description	Constn I/c Deposit work	Maint. I/c Deposit work	Total Financial terms	Total work load (3+4x2.25)
1	2	3	4	5	6
1	Actual upto Dec'05 as per monthly cards received upto 25th Jan'06	1387.02	579.09	1966.11	2689.97
2	Likely expenditure for remaining period Jan'06 to Mar'06	1104.58	256.89	1361.47	1682.58
3	Total Expenditure expected during 2005-06	2491.60	835.98	3327.58	4372.56

Annexure-II

[illegible]

Annexure-IIA

CITY WISE AND TYPE WISE DETAILS OF GENERAL POOL RESIDENTIAL ACCOMMODATION TARGETED FOR COMPLETED DURING THE YEAR 2005-06 (During the PERIOD 1-01-2006 TO 31-03-2006)											
Sl.No.	Zone	Name of work	City / Location	Number of Quarters							Total No. Qrs. Complete
				I	II	III	IV	V	VI	Hostel	
1	NDZ-IV	C/o Transit Hostel HUDCO Palace	Delhi							319	319
2	NZ-III	C/o GPRA at Jodhpur	Jodhpur	104	103	92	22	4	3		328
3	EZ-I	C/o GPRA at Gangtok	Gangtok					6			6
4	SZ-I	C/o GPRA at Basant Nagar	Chennai					16			16
5	WZ-II	C/o GPRA at Akrudi Puna	Puna			90					90
6	WZ-I	C/o GPRA at Malwani Malad	Mumbai				112				112
7	SZ-III	Sarzapur Bangalore	Bangalore			60					60
			TOTAL								931

Annexure-III

				Annexure-III
--	--	--	--	---------------------

CITY WISE AND TYPE WISE DETAILS OF GENERAL POOL OFFICE ACCOMMODATION COMPLETED DURING THE YEAR 2005-06 (PERIOD 1-04-2005 TO 31-12-2005)				
Sl.No.	Name of Work	Station	Total plinth Area under the work (sqm)	Completed up to Dec'05 (sqm)
1	2	3	4	5
1	GPOA at Bikaner	Bikaner	660	660
2	C/o Addl floor at Shastri Bhawan Chennai	Shastri Bhawan Chennai	2240	2240
3	C/o GPOA at Vijayawada	Vijaywada	5437	5437
	Total		8337	8337

Annexure-III A

				Annexure-III A
CITY WISE AND TYPEWISE DETAILS OF GENERAL POOL OFFICE ACCOMMODATION TARGETED FOR COMPLETION DURING THE YEAR 2005-06 (PERIOD 1-01-2006 TO 31-03-2006)				

Sl.No.	Name of Work	Station	Total plinth Area under the work (sqm)	To be Completed during Period 1-01-2006 TO 31-03-2006 (sqm)
1	2	3	4	5
1	GPOA at Vidhyanagar	Jaipur	8990	8990
2	C/o GPOA Akrudi Pune	Pune	6002	6002
	Total		14992	14992

Annexure-IV

Sl. No.	Name of work	Zone	City /Location	A/A & E/S Amount (Rs. in lacs)	Date of A/A & E/S	Remarks
<u>MINISTRY OF UD</u>						
1	C/o GPRA. Phase I at Kanenagar,Mumbai. SH: C/o 88 nos. Type IV qtrs. In Sector III i/c bulk services.	WZ-I	Kanenagar Mumbai	1195.30	Nov. 2004	Work commenced for pile foundation.
2	C/Oo GPRA. Phase I at Kanenagar,Mumbai. SH: C/o 88 nos. Type IV qtrs. In Sector V i/c bulk services.	WZ-I	Kanenagar Mumbai	1202.88	Dec. 2004	Work commenced for pile foundation.
3	C/o Transit Accommodation for Officers at Civil Lines Nagpur	WZ-II	Nagpur	224.15	Nov-04	Work in progress.

4	C/o GPOA at Calicut	SZ-III	Calicut	894.46	Aug-02	Work in progress.
OTHER MINISTRY						
1	C/o DAGO & Participants Hostel for CRPF at Kadirpur.	ODZ	Kadirpur	1100.00	May-04	Work in progress
2	C/o ADM / TRG. Block of Academy / GC/DIG office, CRPF at Gurgaon	ODZ	Gurgaon	1100.00	May-04	Work in progress
3	C/o Boundary wall along Nainwal village (from TCP-III to old gas godown) at NSG Campus, Manesar.	ODZ	Manesar	270.25	May-05	Work in progress
4	C/o Central Training facilities for M/o Statistics & Programme Implementation at Institutional Area, Phase-II, Greater Noida.	ODZ	Greater Noida	2359.00	Aug-04	Work in progress
5	C/o Central Training Facilities for M/O Statistics & Programme Implementation at Institutional area Ph-II, Greater Noida. (SH: C/o Admn./Treaching Block Health club with Gymnastic and Yoga Centre Hostel Block - EI Works.)	ODZ	Greater Noida	2358.84	May-04	Work in progress
6	C/o DAGO's Participants Hostel at CRPF, Academy Kadirpur Gurgaon.	ODZ	Gurgaon	1100.00	May-04	Work in progress
7	C/o 88 Nos. type-I and 32 Nos. type-II qtr. for 6th Bn., ITBP at Ramgarh, Haryana	NZ-I	Ramgarh	466.18	Aug-04	Work in progress

8	C/o 1 no. 120 Men Barrack for ITBP at Mahi-ka-Danda.	NZ-II	Mahi-ka-Danda	225.10	Aug-04	Tenders accepted recently.
9	C/o Admn. Block for ITBP at Sunil, Joshimath.	NZ-II	Joshimath	292.64	Jul-04	Work in progress
10	C/o 32 No. T-I Qtrs. 16 no. T-II Qtrs. for ITBP at Mirthi.	NZ-II	Mirthi	361.43	Feb-05	Work in progress
11	C/o Office & Hostel for NSSO at Vikas Nagar, Lucknow.	NZ-II	Lucknow	337.31	Feb-05	Work in progress.
12	C/o 105 No. T-II Qtrs. for GC, CRPF, Bijnore, Lucknow.	NZ-II	Lucknow	640.00	Aug-05	Work awarded.
13	C/o RTC fo CISF at Anantpur Distt. Alwar SH: 2 Nos. 180 Men Barrack	NZ-III	Anantpur	499.49	Feb-04	Work in progress.
14	C/o 3 Nos. 180 Barrack for CISF at RTC Deoli.	NZ-III	Deoli	442.57	Jul-04	Work in progress.
15	C/o Admn. Block for CRPF campus at GC-I Ajmer	NZ-III	Ajmer	200.49	Jan-03	Work in progress.
16	C/o 240 Nos. Family qtrs at GC-II Ajmer	NZ-III	Ajmer	1042.36	Nov-04	Work in progress.
17	C/o "A" type school Building for KV at Sikar	NZ-III	Sikar	298.24	Mar-04	Work in progress.
18	C/o Office building for regional passport office and 25 Nos residential qtrs at Jaipur	NZ-III	Jaipur	438.04	Sep-04	Work in progress.

19	C/o 85 Nos. family quarters at 3 B.N. Signal CRPF Campus at Salt Lake Kolkata	EZ-I	Salt Lake Kolkata	450.02	Jun-03	Work in progress.
20	C/o 2 Nos. Multi-storied Building (G+10) accomodating Administrative Office & Computer Centre , RTI Hostel & Transit Accommodation and 4 Storied Car Parking for I.T. Deptt. At E.M. Bye Pass Kolkata . SH: Superstructure of Computer Centre RTI Hostel Transit Accommodation and Car parking building including sewers and internal electrification	EZ-I	EM Bye Pass Kolkata	3512.00	Nov-98	Work in progress.
21	Construction of office complex DGCI&S at E.M. Bye Pass Kolkata SH: Pile Foundation for office building	EZ-I	EM Bye Pass Kolkata	1240.00	Feb-03	Work completed.
22	C/o 80 nos. Residential quarters for Income Tax Department at Vejalpur, Ahmedabad.	WZ-I	Vejalpur, Ahmedabad.	1419.04	Sept.'04	Work in progress.
23	C/o Office Building at Sector 10-A Gandhinagar for the No.6 & 87 parties(WC)	WZ-I	Gandhinagar	288.76	Dec.'03	Work commenced.
24	C/o Office Building for Directorate of Census operations at Sector 10 A,Gandhinagar.	WZ-I	Gandhinagar	494.34	Feb.'04	Work in progress
25	C/o 82 nos. Residential qtrs. For SIB at Bodakdev,Ahmedabad.	WZ-I	Bodakdev,Ahmedabad.	575.04	Oct.'04	Work commenced.
26	C/o Resdl. & Non - Resdl. Building for NCDC at Nagpur SH: Hostel Bldg., SH: Mess Bldg., SH: Academic Bldg.	WZ-II	Nagpur	890.94	May-03	Work in progress. Work in progress. DE under preparation.

27	Renovation of Nalanda Hostel at NADT, Nagpur	WZ-II	Nagpur	201.26	Sep-04	Work in progress
28	C/o 2 Nos. 120 Men barracks for CRPF at Talegaon	WZ-II	Talegaon	400.00	May-04	Work in progress
29	C/o 1 Nos. 180 men barracks for CTC-I, CRPF Bangarasia, Bhopal	CZ	Bhopal	233.21	Jun-04	Work in progress
30	C/o 120 SFA Ty-I Qtrs at SCWT, BSF Indore	CZ	Indore	482.33	May-04	Work in progress
31	C/o 2 Nos. 180 Men barrack fo CSWT, BSF Indore	CZ	Indore	488.60	Feb-04	Work in progress
32	C/o ASI Museum Shivpuri	CZ	Shivpuri	200.00	Dec-02	Work in progress
33	C/o Training block for RTC, CISF Bhilai	CZ	Bhilai	310.00	Jul-04	Work in progress
34	AG's staff at Pullazhy. i) 6 nos. Type I, 18 nos Type II 27 nos Type III, 6 nos Type IV & 3 nos Type V	SZ-III	Trichur	540.15	Oct-04	Work in progress.
35	C/o International Guest House for CIIL	SZ-III	Mysore	327.62	Jul-05	Work already awarded in 8/2005 and work is in progress.
DEPOSIT WORKS						
1	C/o JNV at Manikpur, Distt-Chitakoot PH-I	NZ-II	Chitrakoot	489.98	04/05	Work in progress
2	C/o JNV at Kannauj (Ph-I).	NZ-II	Kannauj	524.81	02/05	Work in progress

3	Integrated Development of Pushkar	NZ-III	Pushkar	238.57	Jan-03	Work in progress
4	Construction of Hostel Building for DPD, NSSO at Mahalanobish Bhawan at Kolkata	EZ-I	Kolkata	428.70	May-03	Work in progress
5	C/o S.N. Bose National Centre for Basic Science (Ph.-II) at Salt Lake, Kolkata SH: C/O main building (Part-A) Hostel Block Director's residence and Security Block I/c water supply and sanitary installation	EZ-I	Salt Lake Kolkata	864.00	Sep-04	Work in progress
6	C/o JNV at Saputara, Distt. DANG, Gujrat. (Phase A)	WZ-I	Dang Gujrat	548.81	Feb.'05	Work in progress
7	C/o JNV at Vadnagar, Distt. Mehsana, Gujrat. (Phase A)	WZ-I	Mehsana, Gujrat	579.72	April 05	Work in progress
8	C/o JNV at Sadhi, Distt. Vadodara, Gujrat. (Phase A)	WZ-I	Vadodara, Gujrat	639.01	Feb.'05	Work in progress
9	C/o JNV at Singodi, Chhindwara	CZ	Chhindwara	209.93	Feb-05	Work already commenced
10	C/o JNV at Janjgir Champa	CZ	Champa	482.87	Feb-05	Boundary wall work started
11	C/o JNV Kund Distt Dhamtari	CZ	Dhamtari	715.57	Aug-05	Boundary wall work started
12	C/o 3rd and 4th floor over existing Lab-cum-Admn Buldg for CIBA at Santhome, Chennai	SZ-I	Chennai	234.92	Dec-04	Work in progress

13	C/o superspeciality hospital for ESIC, Ashramam	SZ-III	Kollam	1168.29	Jun-03	Work is in progress.
14	C/o College of Nursing for MG University.	SZ-III	Pathanamthitta	305.13	Jan-05	Work already awarded during 5/2005 and the work is in progress.
15	C/o Building for school of environmental science, MG University.	SZ-III	Kottayam	521.97	Jan-05	Work already awarded during 5/2005 and the work is in progress.
16	C/o 3 storeyed bldg for College of Nursing MG University	SZ-III	Thalappady	243.00	Jan-05	Work already awarded during 7/2005 and the work is in progress.
17	C/o School bldg for Kendriya Vidyalaya	SZ-III	Kalpeta	373.05	Jan-05	Work awarded on 14.11.2005. and work is in progress
18	C/o Boundary wall for farm area in IIHR, Hasaragatta.	SZ-III	Bangalore	225.73	Mar-05	Work already awarded during 8/2005 and the work is in progress.

Annexure-IVA

Sl. No.	Name of work	Zone	City /Location	A/A & E/S Amount (Rs. in lacs)	Date of A/A & E/S	Remarks
<u>MINISTRY OF UD</u>						
1	Repair, Rehabilitation and renovation of Sharm Shakti Bhavan, New Delhi I/c augmentation of services	NDZ-II	New Delhi	234.00	Nov-05	Press notice issued.
2	C/o GPO Bldg. at Bareilly.	NZ-II	Bareilly	273.83	Jun-05	Work awarded recently.
3	C/o CPWD staff quarter - 63Nos at Himachal Vihar, Matigara Siliguri. SH: C/o Ty-II/22Nos, Ty-III/23Nos., Ty-IV/14Nos., Ty-V/4Nos. Quarters	EZ-I	Himachal Vihar	412.85	18.01.2005	Tender received recently for Ty-V/4Nos. Which will be awarded soon
4	C/o Additional General Pool of Office Accommodation at Kavadiguda,	SZ-II	Secunderabad	2405.00	Mar - 04	Tenders under acceptance
<u>OTHER MINISTRY</u>						
1	C/o 2 Nos. 120 men barracks with kitchen and dinning hall for DM Bn., ITBP at Madanpur.	NZ-I	Madanpur	408.72	Aug-05	Tenders received.
2	C/o T-I/ 48 No. quarters for ITBP at Sarahan (HP).	NZ-I	Sarahan(HP)	320.28	Jul-04	Tender recalled and will be open on dated 31/1/06
3	C/o 200 No. T-II Qtrs. at GC, CRPF, Rampur.	NZ-II	Rampur	1176.91	Oct-05	Tenders received.
4	C/o T-I-48 No., T-II-48 No. & T-III-12,m No. Qtrs. at ITBP, Bhukara, Bareilly.	NZ-II	Bareilly	382.16	Aug-05	Tender received and under acceptance.
5	C/o M.T. Garrage and workshop for GC, CRPF at Phaphamau, Allahabad.	NZ-II	Allahabad	295.94	May-04	To be started with the new scope of work at new location.
6	C/o 2 No. 120 Men Barrack for ITBP at Seemadwar, Dehradun.	NZ-II	Dehradun	498.00	Aug-05	Tenders received

7	C/o 2 No. 120 Men Barrack for ITBP at Malti.	NZ-II	Malti	348.13	Nov-04	Tenders accepted recently.
8	C/o 54 No. T-I Qtrs. at ITBP at Gaucher.	NZ-II	Gaucher	408.52	Feb-05	Tender under process.
9	C/o 16 no. T-I and 16 No. T-II Qtrs. for ITBP at Mahi-ka-Danda.	NZ-II	Mahi-ka-Danda	242.50	Mar-05	Detailed Estimated under process
10	C/o School Bldg. for Deptt. Of Env. Sciences for BBAU, Lucknow.	NZ-II	Lucknow	412.77	Jul-05	Tender under scrutiny.
11	C/o 10 no. T-A and 30 No. T-C Residl. School for BBAU, Lucknow.	NZ-II	Lucknow	325.55	Jul-05	Work awarded.
12	C/o 118 Staff Qtrs. for SIB at Gomti Nagar, Lucknow.	NZ-II	Lucknow	967.33	Jul-05	Tenders invited.
13	C/o 118 Nos. Residential quarters for CISF at Anantpur Behror.	NZ-III	Anantpur Behror	857	Jun-05	Tender are under process
14	C/o 2 Nos. Multi-storied Building (G+10) accomodating Administrative Office & Computer Centre , RTI Hostel & Transit Accommodation and 4 Storied Car Parking for I.T. Deptt. At E.M. Bye Pass Kolkata . SH: Superstructure of Administrative Building including water supply, sanitary installation and drainage (Phase -I) Balance work	EZ-I	EM Bye Pass Kolkata	3512.00	Nov-98	Work to be commenced in Feb'06
15	C/o Office Building for Income Tax Department at Ambawadi, Ahmedabad.	WZ-I	Ambawadi, Ahmedabad.	1468.77	Feb.'05	Tenders called.
16	C/o one office block for SIB at Block 31, Shahibaug, Ahmedabad	WZ-I	Shahibaug, Ahmedabad	274.96	Oct.'04	NIT issued
17	C/o Provisioning Complex for Frontier HQ,BSF at Gandhinagar.	WZ-I	Gandhinagar	274.68	Nov.'05	NIT under prepartion.

18	Replacement of existing synthetic Track of sports Authority of India,western Sector,Gandhinagar.	WZ-I	Gandhinagar	350.00	Sept.'05	Preparation of tender documents in process.
19	C/o ASI Building at Nagpur	WZ-II	Nagpur	773.43	Feb-01	Composite Tenders called.
20	Upgradation of NFSC at Nagpur (C&E) SH: C/o Compound wall SH: Development / Bulk services	WZ-II	Nagpur	8360.00	Feb-05	DE under preparation
21	C/o 140 Nos. qtrs for Income Tax Dept. at Seminary Hills, Nagpur SH: C/o 8 Nos. Ty-VI qtrs. SH: C/o 20 Nos. Ty-I, 48 Nos. T-II, 16 Nos. Ty-III, 16 Nos. T-IV & 1 No. Ty-V qtrs.	WZ-II	Nagpur	1176.97	Apr-04	C/o 8 Nos. Ty-VI qtrs. Work in progress. Composite tenders invited.
22	C/o Admn block for ITBP at Karera	CZ	Karera	230.71	Sep-04	Tenders received.
23	C/o AG Branch Office at Madurai	SZ-I	Madurai	279.10	Feb-05	Tender under scrutiny.
24	C/o Office Bldg for Commissionerate of Customs (Airport) at Chennai Air Cargo Complex	SZ-I	Chennai	729.91	Feb-05	Tender under scrutiny.
25	C/o. 2 Nos. 180 Men Barracks for GC, CRPF, RR District.	SZ-II	Hyderabad	523.89	Sep-05	Tender accepted on 21/11/05.
26	C/o. 180 Nos. Ty - II Qrs. For GC CRPF, RR District.	SZ-II	Hyderabad	989.92	Aug-05	Tenders under scrutiny.
27	C/o. 248 Nos. Qrs. For GC, CRPF RR District.	SZ-II	Hyderabad	1445.97	Oct-05	Tenders under scrutiny.
28	C/o 180 Men barrack at GC, CRPF. (V Barrack)	SZ-III	Bangalore	300.00	Sep-05	Tenders called TDS 2/2006
29	C/o 188 Nos. Family quarters. (Type II - 180 nos, Type III - 8 nos) at GC, CRPF.	SZ-III	Bangalore	1073.05	Sep-05	Tenders called TDS 2/2006

30	C/o 192 Nos. Type II family quarters for GC, CRPF.	SZ-III	Pallipuram	1148.66	Oct-05	DE under preparation. TDS 1/2006
31	C/o buidling for Workshop & stores of division No. XIV, CGWB, Bangalore on the Plot No. 104. Bommasandra Industrial area, IV Phase.	SZ-III	Bangalore	221.29	Oct-05	DE under preparation. TDS 1/2006
<u>DEPOSIT WORKS</u>						
1	C/o Police Station and staff qtrs at Sarita Vihar, New Delhi SH: C/o Ty-II-14 Nos. , Ty-III-7 Nos. & Ty-IV-1 No.	NDZ-IV	New Delhi	554.00	May-02	Work awarded recently.
2	C/o A-1 type- (Science-3 labs) School building 11 units of staff qtrs. for Kendriya Vidyalaya ITBP campus Bhanu (Haryana)	NZ-I	Bhanu (Haryana)	258.86	Nov-04	Tender accepted
3	C/O Building for JNV at Lohara Distt. Moga, Punjab. SH:- School Building, dormitories (boys & girls), Kitchen & dinning hall, staff qtrs. (8 No. T-III, 4 Nos. T-II, 4 Nos. T-I), Principal residence i/c W/S, S/I, Drainage, septic tanks, roads & sub-station.	NZ-I	Moga (Punjab)	529.05	Feb-05	Tender accepted
4	C/O Building for JNV at Kauni Distt. Faridkot, Punjab. SH:- School Building, dormitories (boys & girls), Kitchen & dinning hall, staff qtrs. (8 No. T-III, 4 Nos. T-II, 4 Nos. T-I), Principal residence i/c W/S, S/I, Drainage, septic tanks, roads & sub-station.	NZ-I	Faridkot (Punjab)	526.77	Feb-05	Tender accepted
5	C/o A-O Type School Bldg, 09 Units staff qtrs and B/Wall for KV, BSF, DBN, Shikar (PM)	NZ-I	Shikar (PB)	346.45	Aug-05	Tender called on 20/1/05
6	C/o office cum resdl complex for CWC at Bantalab, Jammu. SH: C/O T-I/8 NOS, T-II/8, T-III/8 T-IV/8 & T-V/1 NO. Duplex Qtrs. I/c W/S, S/I & Drainage.	NZ-I	Bantalab (J&K)	405.74	Jul-03	Tender under process.
7	C/o JNV at Champawat.	NZ-II	Champawat	569.47	11/05	Work awarded
8	C/o JNV at Chandauli (Ph-I).	NZ-II	Chandauli	420.56	03/05	Tenders received.

9	C/o JNV at Sonebhadra (Ph-I).	NZ-II	Sonebhadra	518.55	02/05	Tenders received.
10	C/o Office Building for Punjab National Bank at B.K. Complex,Mumbai.	WZ-I	B.K. Complex, Mumbai	4165.28	June 05	Tenders for Diaphragm Wall recalled.
11	C/o Bldg for JNV, Babulgaon Distt Akola- PH-A	WZ-II	Akola	533.62	Feb-05	Tenders invited.
12	C/o Mahatma Gandhi Antarrashtriya Vishwa Vidhyala at Wardha	WZ-II	Wardha	796.31	Nov-04	Tender called for road work
13	Pandharpur, Alandi, Dehu Works Khadakwasla Pune	WZ-II	Pune	400.00	Aug-03	C/o Super strcture work at Pandharpur to be awarded.
14	C/o A Type- School Bldg & 11 Nos. KV at Ajni Nagpur	WZ-II	Nagpur	490.43	Apr-05	DE under preparation.
15	C/o Staff qtrs for JNV at Talodhi, Distt, Chandrapur SH: C/o 12 Nos. Ty-III & 1 Nos. Ty-II & 12 Nos. Ty-I qtrs. (C&E).	WZ-II	Chandrapur	77.74	Aug-04	Tenders invited.
16	C/o KV at Sidhi	CZ	Sidhi	290.37	Jan-05	Tender accepted
17	C/o Institute of CIDKM Bldg., for University of Madras at Chepauk	SZ-I	Chennai	200.53	Dec-04	Tenders called for pile foundation
18	C/o Convocation Hall for MS University at Tirunelveli	SZ-I	Tirunelveli	219.22	Mar-05	Tenders accepted
19	C/o Academic Block, students hostel & Guest House for IIGM at Palaymkottai Tirunelveli SH: C/o Office Bldg	SZ-I	Palayamkottai	253.64	Jan-05	Tenders accepted
20	C/o ECE Bldg forNIT Trichy	SZ-I	Trichy	358.73	Jun-05	Work just awarded
21	C/o Bldg for Economics, Commerce, Tourism Studies and Banking Technology for pond Cherry University at Pond Cherry	SZ-I	Pondy	464.24	Dec-05	Tenders under scrutiny

22	C/o Fireworks Research and Development Centre at Annaiyur village, Sivakai, Tamilnadu	SZ-I	Sivakasi	221.11	Oct-05	Detailed estimate under preparation
23	C/o Marine Hatchery Complex at Mandapam Regional Centre of CMFRI, Mandapam Camp	SZ-I	Mandapam	249.54	Oct-05	Detailed drawings awaited
24	C/o. 5 Nos. Standard Factory Sheds and 10 Nos Trading Sheds for VSEZ at Duvvada, Visakhapatnam.	SZ-II	Visakha Patnam	286.70	Aug-05	Tenders under scsrutiny.
25	C/o Interpretation-cum-shopping-cum-Parking Node.	SZ-III	Hampi	495.00	Jan-03	Work to be commenced in Mar'06
26	C/o A type school building and 9 units of staff quarters for KV II,	SZ-III	Hubli	365.28	Apr-05	Work likely to be awarded in Jan'06
27	C/o Additional floor for College of Pharmaceutical science for MG University, Thalappady.	SZ-III	Kottayam	289.17	Aug-05	Tenders called
28	C/o JNV, Phase II	SZ-III	Trivandrum	253.96	Sep-05	DE under finalization
29	C/o 100 bedded hostel for Elite women sports persons at SAI, NSSC	SZ-III	Bangalore	388.21	Sep-05	Tenders called.

Annexure-V

Sl. No.	Name of work	Zone	City /Location	A/A & E/S Amount (Rs. in lacs)	Date of A/A & E/S	Achievement upto Dec'05	Remarks
<u>MINISTRY OF UD</u>							
1	C/o National Police Memorial at Chankaya Puri, New Delhi (SH: Development works)	NDZ-II	New Delhi	297.00	Mar-02	100	Work completed re to Ministry of UC sanction. However I is to furnish report review.
2	C/o GPRA at Plot No. 1 & 2 Vidyadhar Nagar, Jaipur	NZ-III	Jaipur	786.00	Aug-05	100	Work Complete
3	C/o multi storied General Pool type-V qtrs (G+9) storied 72 Nos. in two blocks at 14, Iron Side Road Kolkata. SH: Superstructure including internal water supply & drainage.	EZ-I	Kolkata / 14, Iron Side Road	1902.00	Jun-99	100	Work Complete
4	C/o CGA (G+12) at Marlin Park Kolkata	EZ-I	Kolkata / Marlin Park	685.00	Feb-95	100	Work Complete
5	C/o G.P. Type-IV Quarters at Ritchie Road Kolkata	EZ-I	Kolkata / Ritchie Road	359.00	Jan-95	100	Work Complete
6	C/o 33 Nos. GPRA at Bamolim Goa	WZ-II	Bombolim, Goa	239.49	Aug-02	100	Work Complete
7	C/o General Pool of Office Accommodation at Vijayawada,	SZ-II	Vijayawada	748.39	Mar - 99	100	Work Complete
8	C/o Transit Hostel Accommodation to CPWD	SZ-III	Cochin	630.75	Nov-01	100	Work Complete
9	C/o 165 Nos. GPRA Quarters at HSR Layout (60 Nos., Type III, 90 Nos., Type IV, 14 Nos. Type V 1 No, Ty-VI quarters)	SZ-III	Bangalore	1585.94	Mar-00	100	T-V & T-VI worl completed.

OTHER **MINISTRY**

1	Redevelopment of Gandhi Darshan Complex, New Delhi	NDZ-II	New Delhi	347.28	Jul-02	100	100% for tendered 1 Balance 2 nos. big blocks 3 Nos. Kiosk yet taken up. Rec client has written 1 CPWD need not take any work at prese
2	Construction of Handicrafts Bhawan at BKS Marg New Delhi	NDZ-II	New Delhi	1104.00	Mar-02	100	Work complete
3	C/o Guest House for central Govt. Employees at Kidwai Nagar, New Delhi I/c W/S S/I drainage, UG sump pump house & compound wall	NDZ-III	New Delhi	213.84	May-96	100	Work complete
4	Nuclear science centre phase-II, Part-II, Stage -I Vasant Kunj JNU campus (SH: Modular Lab, Material weiding workshop, utility building guest house, water harvesting road works I/c elect. work.	NDZ-III	New Delhi	808.50	Feb-00	100	Work complete
5	C/o NCAP Building at PUSA, New Delhi	NDZ-III	New Delhi	300.16	Nov-99	100	Work complete
6	C/o UT guest house for Lakshydweep, Dadar and Nagar Haveli	NDZ-III	New Delhi	720.00	Jun-97	100	Work complete
7	C/o Samaj Sadan at Sector-IV RK Puram New Delhi	NDZ-III	New Delhi	200.17	Feb-01	100	Work complete
8	C/o CWC Library bldg and information bureau at R. K. Puram New Delhi	NDZ-III	New Delhi	645.69	Mar-02	100	Work complete

9	C/o NSG (HQ) bldg at Palam ND	ODZ	Palam	1650.00	Jun-01	100	Work completed Dec'05
10	C/O T-32(F/S) & T-II/32(F/S) qtrs. at ITBP, Saboli.	NZ-I	Saboli	244.36	Jul-03	100	Work completed Sep'05.
11	C/o Admn. Block for ITBP at Mirthi.	NZ-II	Mirthi	243.05	Oct-01	100	Work complete
12	C/o 196 Family. Qtrs. at RAF Campus at Ved Vyas Puri, Meerut.	NZ-II	Meerut	688.68	Jan-02	100	Work complete
13	C/o 79 No. Family Qtrs. at GC, CRPF, Rampur.	NZ-II	Rampur	273.00	Jan-02	100	Work complete
14	C/o SIB Office Bldg. at 110 Mall Road, Lucknow.	NZ-II	Lucknow	272.17	Jan-01	100	Work complete
15	C/o Non residential building for New Reserve Battalion for CISF at Deoli Distt. Tonk. (SH: C/o SO's mess, Training Block, Trade men shop, MT garage & store block I/c WS, S/I drainage & internal electrical installations.	NZ-III	Deoli	1270.05	May-02	100	Work complete
16	C/o Residential Bldg for reserve Battalion for CISF at Deoli Distt. Tonk SH: C/o T-I/72 Nos. (T/S) T-II/25 Nos. (T/S)., T-IV/4 Nos (T/S)., T-V /01 No. (Duplex) quarters I/c W/S, S/I drainage and internal elect. instt.	NZ-III	Deoli	293.98	May-02	100	Work complete

17	C/o Residential Bldg for reserve Battalion for CISF at Deoli Distt. Tonk SH: C/o T-I/72 Nos. (T/S) T-II/25 Nos. (T/S)., T-IV/4 Nos (T/S)., T-V /01 No. (Duplex) quarters l/c W/S, S/I drainage and internal elect. instt.	NZ-III	Deoli	309.01	Nov-02	100	Work complete
18	C/o 75 Nos. additional qtrs for New Reserve Bn for CISF at Deoli, (SH: T-I/55 Nos. (T/S), T-II/10 Nos. (T/S), T-III/06 Nos. (T/S), T-IV/03 Nos. (T/S) T-V/01 (Duplex) l/c W/S, S/I	NZ-III	Deoli	266.15	Mar-03	100	Work complete
19	C/o 325 Nos. qtrs for CRPF at GC-I, Ajmer a) SH: T-1/150 Nos., l/c W/S, S/I, drainage, road othe deveelopment works and internal elect. installation. b) SH: T-III/30 Nos. (F/S) T-V/2 Nos, (Duplex), l/c W/S, S/I, drainage, road othe deveelopment works and internal elect. installation.	NZ-III	Ajmer	1270.00	Jan-03	100	Work complete
20	C/o Office cum laboratory building for NTH at Jaipur (PH-I)	NZ-III	Jaipur	296.00	Sep-03	100	Work complete
21	One Administrative Block, hospital 10 bedded, 1 no.120 men barrack,4suites with S.O.'s Mess,7 suites with Officers Mess for 92 BN BSF at Dantiwada.	WZ-I	Dantiwada	378.96	Aug.01.	100	Work complete
22	C/o 1 no. 180 men barracks for GC CRPF at Gandhinagar.	WZ-I	Gandhinagar	206.16	Nov. '01	100	Work complete
23	C/o 195 family quarters for 102 BN RAF at Taloja,Navi Mumbai.	WZ-I	Navi Mumbai	1155.70	Aug.'01	100%	Work complete
24	Plant Quarantine Lab. Building at Sewri,Mumbai.	WZ-I	Mumbai	600.28	Dec.'98	100	Work complete

25	C/o 186 Nos. resdl qtrs for CRPF at Neemuch	CZ	Neemuch	885.83	Aug-01	100	Work complete
26	C/o Group Head qrs. For CISF, NISA Hyderabad.	SZ-II	Hyderabad	343.43	Sep - 98	100	Work complete
27	C/o 239 Nos. Family Qrs. for RTC III at Peringam (55 Nos. Type I, 155 Nos. Type II, 22 Nos. Type III, 4 Nos. Type IV, 2 Nos. Type V & 1 No. Type VI)	SZ-III	Kannur	1163.39	Aug-01	100%	Work complete
28	C/o 2 Nos 405 men barrack RTC III, CRPF	SZ-III	Peringom	1413.57	Mar-03	100%	Work completed d 11/2005 ahead of schedule.
29	C/o 20 bedded hospital for GC, CRPF	SZ-III	Bangalore	298.46	Jan-04	100%	Work completed d 8/2005
30	C/o 76 Nos qrs for GC, CRPF, Pallipuram.	SZ-III	Trivandrum	289.52	Mar-04	100%	Work completed d 10/2005
<u>DEPOSIT WORKS</u>							
1	C/o New boys hostel -B near Shivalik Hostel at IIT.	NDZ-IV	New Delhi	732.45	May-04	100	Work complete
2	C/o Lawyers chamber for Supreme Court	NDZ-IV	New Delhi	496.15	Oct-03	100	Work completed. Hand over.

3	C/o 180 men barracks No. 1 at CRPF campus, Gherauli	NDZ-IV	New Delhi	286.26	May-00	100	Work completed. Handover.
4	C/o 180 men barracks No. 2 at CRPF campus, Gherauli	NDZ-IV	New Delhi	308.00	May-00	100	Work completed. Handover.
5	C/o K.S.V.P AT KOT BHALWAL. SH: C/O RCC SUMP WELL OF ONE LAKH LITRE CAPACITY BOOSTER PUMP HOUSE.	NZ-I	Kot Bhalwal	839.19	Jul-01	100	Work completed Dec'05
6	C/O INSTITUTIONAL BUILDING, I/C EXT. W/S, S/LINES, RESDL. QTRS. I/C DEV. WORKS AT KOT BHALWAL.	NZ-I	Kot Bhalwal	839.19	Jul-01	100	Work completed Dec'05
7	C/o JNV at Mitoli, Lakhimpur Kheri. Ph-I. (SH: C/o School Bldg., Dormitory, Kitchen, Dinning, T-I-4, T-II-4 & Principal's Residence)	NZ-II	Lakhimpur Kheri	44.17	Oct-01	100	Work completed
8	C/o Institute for Bldg for Kendriya Sanskrit Vidhyapeeth at Jaipur PH-B SH: Hostel Bldg, boys and girls & T-I/14 Nos., T-II/2 Nos., T-III/2 Nos. T-IV/1 Nos. qtrs I/c W/S, S/I Development works and elect installation	NZ-III	Jaipur	292.79	Mar-02	100	Work completed
9	Development work for Rakt Talai at Haldi Ghati Distt Nath Dwara	NZ-III	Nath Dwara	227.56	Nov-03	100	Work completed
10	C/o office building of Forest Survey of India (EZ)) Salt Lake Kolkata	EZ-I	Kolkata / Salt Lake	312.37	Mar-00	100%	Work completed

11	C/o Bldg for JNV, Rajapur Distt Ratnagiri Ph-A (C&E) SH C/o School Bldg, Girls Dormitory Boys Dormitory, Kitchen, Dining	WZ-II	Ratnagiri	510.64	Jul-01	100	Work complete
12	C/o JNV at Laduna	CZ	Mandsour	419.85	Oct-01	100	Work completed in
13	C/o Girls & Boys Hostel at LNIPE Gwalior	CZ	Gwalior	200	May-01	100	Work completed in
14	Vertical extension of first floor of academic cum admn block,Kannur University.	SZ-III	Palayad	244.65	Dec-02	100%	Work completed dt 11/2005
15	C/o Girls Hostel for IHMCT.	SZ-III	Bangalore	214.83	May-03	100%	Work completed dt 7/2005

Annexure-VA

Sl. No	Name of work	Zone	City / Location	A/A & E/S Amount (Rs. in lacs)	Date of A/A & E/S	Achievement upto last year in %	Target achievement for the year 2005-06	R
<u>MINISTRY OF UD</u>								
1	C/o Additional room in existing 1104 DIZ Area, New Delhi Ty-C quarters at Sector - IV DIZ Area	NDZ-II	New Delhi	357.47	Jul-02	82	100%	v p - M
2	Perfromance contracting for energy saving at Sharam Shakti Bhawan and Transport Bhawan.	NDZ-II	New Delhi	251.00	Oct-04	40	100%	v p - M
3	C/o GPRA at Jodhpur	NZ-III	Jodhpur	1220.00	Jan-04	67	100%	v p - M
4	C/o GPRA at Malwani, Malad (112 Ty. IV qtrs)	WZ-I	Mumbai	1952.00	March 00	85	100%	v p - 'N 2
5	C/o GPOA at Akrudi Pune SH: C/o Bldg portion I/c Internal W/S, S/I and Drainage Ph-I)	WZ-II	Akrudi Pune	478.24	May-02	85	100%	v p - 3/
6	C/o 215 Nos. GPRA qtrs at Akrudi Pune (E)	WZ-II	Akrudi Pune	1323.21	Aug-02	70	100%	v p - 3/
7	SH C/o 90 Nos. Ty-III qtrs	WZ-II	Akrudi Pune	375.26	Aug-02	56	100%	v p - 3/
8	C/o 165 Nos. GPRA Quarters at HSR Layout (60 Nos., Type III, 90 Nos., Type IV, 14 Nos. Type V 1 No, Ty-VI quarters)	SZ-III	Bangalore	1585.94	Mar-00	95%	100%	v p - 3/

<u>OTHER MINISTRY</u>								
1	Development of Tourist Complex oppsite Mandir Marg, Delhi	NDZ-II	New Delhi	247.00	Feb-04	100% for paths, electrical and horticulture works	100%	v p - 3/
2	C/o Afro-Asian Legal Consultative Committee Hall & Building at Chankya Puri	NDZ-III	New Delhi	446.00	Aug-01	92	100%	v p - 'F
3	C/o FSI at JNU	NDZ-III	New Delhi	2336.00	Jan-99	99	100%	v p - 'N
4	C/o Samaj Sadan at Sector-VII RK Puram New Delhi	NDZ-III	New Delhi	238.23	Feb-02	80	100%	v p - 'F
5	C/o New wing of NGMA at Jaipur House.	NDZ-IV	New Delhi	4945.00	Jun-02	87	100%	v p - 'F
6	C/o GC & Academy for CRPF at Kadipur SH Roads & culverts	ODZ	Gurgaon	2501.17	Sep-03	75	100%	v p - 'N
7	C/o 1 No. 180 men barrack for 5th Signal Bn. at CRPF campus, Hallomajra, Chandigarh	NZ-I	Chandigarh	235.81	May-04	55	100%	v p - 'N
8	C/O office bldg. for AG(Pb.), Sector-17, Chandigarh.	NZ-I	Chandigarh	1318.48	Oct-02	99.8	100%	v p - 'N
9	C/O 180 MEN BARRACK FOR CRPF AT JALANDHAR.	NZ-I	Jalandhar	249.17	May-04	52	100%	v p - 'N

10	C/o office bldg for Central excise & Custom deptt Rail Head, Jammu I/c W/S, S/I and Development Work.	NZ-I	Jammu	234.89	Jul-02	76	100%	v p - 'M
11	C/O 1 NO. 180 MEN BARRACK NO.3 FOR CRPF RTC-IV, SRINAGAR. (BK. NO.3).	NZ-I	Srinagar	573.49	Oct-01	99	100%	f fir p T Ji
12	C/O T-I/32, T-II/6, T-III/8 & T-V/1 QTRS. FOR ITBP, ZEEWAN. SH: C/O T-III/8 QTRS.	NZ-I	Zeewan	256.32	Aug-02	99	100%	D re at p T M
13	C/o Institute of Hotel Management, Catering & Nutrition Technology at Dehradun.	NZ-II	Dehradun	637.00	03/03	97%	100%	v l uj to fi f c d
14	C/o 196 Residl. Qtrs. at RAF/CRPF at Aligarh.	NZ-II	Aligarh	689.79	Feb-02	99%	100%	v p - 'C
15	C/o 4 no. 160 Men Barrack for 108 Bn. CRPF/RAF at Meerut.	NZ-II	Meerut	616.31	Nov-02	99	100%	v p - 'C
16	C/o Girls & Boys Hostel for KSV at Gomti Nagar, Lucknow.	NZ-II	Lucknow	297.00	Mar-03	75	100%	v p - 'C
17	C/o Office-cum-Residl Complex of Addl. Commissioner & Staff Qtrs. for Special Bureau at Indira Nagar, Lucknow.	NZ-II	Lucknow	298.00	Jan-04	75	100%	v p - 'C
18	C/o Regional Office Bldg. for NABARD at Gomti Nagar, Lucknow.	NZ-II	Lucknow	1521.00	Jan-01	92	100%	v p - 'C

19	C/o Training Block for CISF at Deoli Distt Tonk.	NZ-III	Deoli	232.94	Mar-03	99	100%	v p - 3/
20	C/o Anthropological Survey of India Office Cum-Museum Bldg. Complex at Salt Lake Kolkata (Ph-I)	EZ-I	Kolkata/Salt lake	533.73	Oct-00	92%	100%	v p - 0:
21	Development of Suleman Shah Plot for Custom Dept. at wadala, Mumbai. SH: C/o boundary wall and gate alongwith road i/c strengthening & raising of existing wall, peripheral wall.	WZ-I	Mumbai	394.90	Oct.'03	98	100%	v p - 'J
22	C/o Shore Based Marine Academy at Karave, Navi Mumbai. SH Swimming Pool	WZ-I	Navi Mumbai	322.53	Dec.'00	98	100%	v p - 'J
23	C/o Residential quarters for IA & AS Officers for A.G. at Bandra Kurla Complex, Mumbai	WZ-I	Mumbai	615.65	Oct.'01	95	100%	v p - 'J
24	C/o 2 nos. 120 men barracks for BN HQ BSF, Bhuj II at Bhuj, Gujrat.	WZ-I	Bhuj	308.75	Jan.'04	70	100%	v p - 'N
25	C/o 82 nos. family quarters for GC CRPF at Gandhinagar	WZ-I	Gandhinagar	437.91	May 05	65	100%	v p - 'N
26	C/o S.O.'s Mess for 100 BN RAF at Vastral, Ahmedabad	WZ-I	Ahmedabad	254.45	Oct.' 02	75%	100%	v p - 'N
27	C/o G.O.'s Mess Suites for 102 BN RAF at Taloja, Navi Mumbai	WZ-I	Navi Mumbai	218.53	Sept.' 04	87%	100%	v p - 'F

28	C/o S.O.'s Mess & Dormitory for 102 BN for RAF at Taloja, Navi Mumbai.	WZ-I	Navi Mumbai	308.44	Sept.' 04	90	100%	v p - 'J
29	C/o 88 Nos. Redl qtrs of Income Tax at Nasik (C&E)	WZ-II	Nasik	617.67	Dec-03	80	100%	v p - 3/
30	C/o ASI Museum	CZ	Khajuraho	200	Dec-02	95	100%	v p - 1/
31	C/o ASI Museum	CZ	Chanderi	260	Dec-02	77	100%	v p - 3/
32	C/o Jai Prakash Narayan Mahavidyalaya Gandhi Ashram at Jaura, Alapur	CZ	Jaura	226.1	Feb-03	80	100%	v p - 3/
33	C/o Addl. Qtrs at Barwaha	CZ	Barwaha	308.89	Sep-03	80	100%	v p - 3/
34	C/o Amunition shed at ITBP Karera PH-II	CZ	Karera	349.03	May-03	90	100%	v p - 3/
35	C/o Redsl. & Non - Resdl Accommodation for NCA Sector -B, Scheme NO. 74.	CZ	Indore	437	Oct-99	88	100%	v p - 3/
36	C/o 2 Nos. 180 Men barracks at 107 BN in RAF Hinotia	CZ	Bhopal	418.91	Dec-01	96	100%	v p - 3/
37	C/o 1 No. 180 Men barrack recreation room on Ist floor for CRPF Bangarasia	CZ	Bhopal	249.39	Apr-03	95	100%	v p - 3/

38	C/o 2 nos. 180 Men Barracks for 3rd RM CISF Bhilai	CZ	Bhilai	440.63	Aug-02	90	100%	v p - 3/
39	C/o 1 No. 180 men Barracks for RTC, CISF Bhilai	CZ	Bhilai	258.06	Jul-04	80	100%	v p - 3/
40	C/o 73 Nos. family qrs to GC CRPF Avadi. SH: 68 Nos. Ty-II & 5 Nos. Ty-III	SZ-I	Avadi Chennai	388.6	Jul-02	99	100%	v p - 2/
41	C/o 4 Nos. 160 Men barracks for 105 BN, RAF at Coimbatore	SZ-I	Coimbatore	798.97	Mar-02	96	100%	v p - 3/
42	C/o 54 Nos. staff qrs. For IT deptt at Trichy (24 Nos. T-II, 24 Nos. T-III, 6 Nos. T-IV)	SZ-I	Trichy	309.8	Dec-03	98	100%	v p - 3/
43	C/o Auditorium at JIPMER, Pond Cherry	SZ-I	Pondy Cherry	656.83	Sep-03	75	100%	v p - 3/
44	C/o Functional bldg. for FSTI, NISA, Hyderabad. SH: Lab Bldg. M.T Garrage, Drill Tower, Industrial Tower & Training Gallary etc.,	SZ-II	Hyderabad	338.10	Aug - 03	97	100%	G e G T In T cc fir g p - M
45	C/o. Office complex for Central Water Commission at Hyderabad.	SZ-II	Hyderabad	578.00	Apr-03	93	100%	v p - 2/

46	C/o 111 Nos Staff qrs for I. Tax Dept. at Road No. 10, Banjara Hills, Hyd.	SZ-II	Hyderabad	1254.06	Mar-05	90	100%	v p - 2/
47	C/o Income Tax Towers at AC Guards Hyderabad.	SZ-II	Hyderabad	2605.55	Jul-02	90	100%	v p - 3/
48	C/o M.T Garrage (MT Office) Workshop (Working platform & Garrage) for GC, CRPF, RR District.	SZ-II	Hyderabad	250.00	May-04	80	100%	v p - 2/
49	C/o 93 Nos Staff qrs (6-Ty-I, 40- Ty-II, 36- Ty-III, 9- Ty-IV, 1-Ty-V & 1-Ty-VI qrs.) for SIB at Patrikanagar, Hyderabad.	SZ-II	Hyderabad	712.07	Dec-03	90	100%	v p - 3/
50	C/o 152 Nos Additional Staff qrs for AG colony at Yousufguda, Hyderabad	SZ-II	Hyderabad	862	Aug - 03	99	100%	i v cc E v p - M
51	C/o Office-cum-Residential Qrs, for ASI	SZ-III	Dharwar	317.35	Mar-01	96%	100%	v p - 1/
52	Renovation of Manikyavelu mansion at Palace road for NGMA.	SZ-III	Bangalore	777.71	Dec-01	96%	100%	v al cc
53	C/o bldg for Central Ground Water Board	SZ-III	Bangalore	398.41	Oct-03	41%	100%	v p - 3/
54	C/o bldg for ASI(Epigraphy)	SZ-III	Mysore	587.00	Nov-03	72%	100%	v p - 3/

55	C/o office bldg for GSI, Nettayam.	SZ-III	Trivandrum	245.40	Dec-03	65%	100%	v p - 3/
56	C/o 121 nos staff qrs for STC, BSF	SZ-III	Bangalore	450.86	Jun-04	85%	100%	v p - 2/
<u>DEPOSIT WORK</u>								
1	C/O BUILDING FOR JNV AT ASHUMGAM DISTT., ANANTNAG. SH: SCHOOL BUILDING.	NZ-I	Anantnag	384.58	Mar-01	98	100%	v p - 2/
2	C/O BUILDING FOR JNV AISHUMGAM. SH: C/O T-II/4 NOS (D/S), T-III/8 NOS. (D/S) QTRS. AND PRINCIPAL RESIDENCE.	NZ-I	Anantnag	384.58	Mar-01	85	100%	v p - 2/
3	C/O BUILDING FOR JNV KHANPURA DISTT. BADGAM (J&K). PH-A WORK. SH: 1/4 GIRLS DORMITORY.	NZ-I	Badgam	201.45	Mar-01	90	100%	v p T M
4	C/o Phase-II works of institute of Hotel Management Catering & Nutrition at Kufri, Shimla (HP).	NZ-I	Shimla	941.20	Mar-00	99.9	100%	v n cc T J&
5	A type School Building for KVS at Joka Kolkata	EZ-I	Kolkata/Joka	247.00	28.03.2003	70	100%	v p - 3/
6	C/o New Building for NICED at ID Hospital Campus at Beliaghata	EZ-I	Kolkata / Beliaghata	687.34	Mar-00	99	100%	v p - 'N

7	Development work in & around Jain Tirthsthan at Palitana, Dist. Bhavnagar, Gujrat	WZ-I	Bhavnagar	303.33	Nov.'02	75	100%	V p - 'N
8	C/o Office Building for SEBI at Bandra Kurla Complex, Mumbai.	WZ-I	Mumbai	8677.34 (Revised)	Feb.' 05 (Revised)	68	100%	V p - 'N
9	Structural repairs & additional work of 160 nos residential qtrs. For ESIC at Andher, Mumbai	WZ-I	Mumbai	425.54	May 02	85	100%	V p - 'N
10	C/o JNV at Sheopur Kalan	CZ	Sheopur Kalan	453.48	Apr-01	90	100%	V p - 'N
11	Balance work of Administration Bldg for IHM at Maharajpur	CZ	Gwalior	728.05	Feb-01	90	100%	V p - 'N
12	Auditorium for Rajiv Gandhi National Institute of Youth Development at Sriperumpudur	SZ-I	Sriperumdur	223.06	Mar-04	60	100%	V p - 'N
13	C/o Fishing Gear Section and workshop for FSI at Port Blair	SZ-I	Port Blair	342	Feb-02	90	100%	V p - 'N
14	C/o Single seated Hostel for 200 Boys for NIT at Warangal.	SZ-II	Warangal	285.6	Dec-03	99	100%	B g cc E fil a p - M

15	C/o Office bldg & 12 Nos Residential qrs for Weavers Service Centre at Vijayawada.	SZ-II	Vijayawada	243.47	Feb-04	80	100%	V p - 3/
16	C/o Office complex for CGWB, Thattiannaram, Hyderabad.	SZ-II	Hyderabad	462.29	Mar-04	92	100%	V p - 3/
17	C/o Administrative-cum-laboratory Block for National Research Centre on Meat (CAR) at Ghatakesar.	SZ-II	Hyderabad	471	Mar-04	70	100%	V p - 3/
18	C/o boys and girls hostel, guest house, library and 9 nos staff qrs for Guruvayoor Kendriya Sanskrit Vidyapeeth.	SZ-III	Puranattukara	630.75	Nov-01	87%	100%	V p - 3/
19	C/o hostel bldg. for boys & girls for RGKVS Campus Chickmagalur Dist.	SZ-III	Sringeri	416.87	Mar-02	92%	100%	V p - 2/
20	C/o Executive Development Centre for IHMCT	SZ-III	Bangalore	395.00	Apr-02	80%	100%	V p - 2/
21	C/o Bldg. for DPE&SS for Kannur University SH: Gymnasium	SZ-III	Mangattaparamba	229.18	Mar-03	76%	100%	V p T 3/
22	C/o Bldg for Dept. of Chemical Science for at KU, Kannur Dt.	SZ-III	Mangattaparamba	315.04	Mar-03	52%	100%	V p T 3/
23	C/o office bldg for Chitradurga Gramin Bank	SZ-III	Chitradurga	209.37	Dec-03	67%	100%	V p - 2/
24	C/o Golden jubilee bldg for RRI	SZ-III	Kottayam	200.00	Aug-04	87%	100%	V p - 3/

Annexure-VI

S.No.	Name of work	Location	Zone	Client	A/A & E/S Amount(in Lakh)	A/ & E/ da
1	C/o Dev. Of Minto Road Area 140 T-V at Minto Road area & 104 T-VI qtrs. At Minto Road. (Development of Rouse Avenue), DDU Marg.	New Delhi	NDZ2	GPRA	800.00	Ma 0!
2	C/o GPRA at Andrews Ganj, New Delhi. SH: C/o 319 Nos. Transit flats including underground tank.	New Delhi	NDZ4	GPRA	4429.00	Au 0!
3	C/o Interpretation Centre, shopping centre and development at Fatehpur Sikri, Agra.	Agra	NZ2	Culture	495.80	Ma 0!
4	C/o International Guest House for CIIL.	Mysore	SZ3	NVS	327.62	Ju 0!
5	C/o GPRA at Patna SH: Purchase of 6.49 acres of land and C/o boundary wall around.	Patna	EZ2	GPRA	1391.70	Ap 0!
6	C/o Resdl. Qtrs. for CPWD at Bamunimaidan Guwahati. SH: C/o 8 Nos. T-II, 8 Nos. T-III, 8 Nos. T-IV & Officer's Hostel.	Guwahati	NEZ	GPRA	226.63	Au 0!
7	C/o Eastern Regional Centre for ITTM, Bhubaneswar	Bhubaneswar	EZ2	Culture	485.64	Ma 0!
8	C/o Functional building of the records centre for National Archives of India at Bhubaneswar	Bhubaneswar	EZ2	Culture	257.64	Ma 0!
9	C/o Office Bldg. For Income Tax Deptt. At Sec. 24, Noida (U.P.)	Noida	ODZ	Income Tax	499.60	Ap 0!
10	C/o Office bldg for IT deptt	Cuttak	EZ2	Income Tax	632.83	Ap 0!
11	C/o Residential & non resdl building.	Khandwa	CZ	Income Tax	234.44	Au 0!

12	C/o High level Jetty	Patna	EZ2	Shipping	1373.00	Ma 0%
13	C/o National Centre of Organic Farming at Ghaziabad. SH: C/o Admn. Block, Hostel block, Auditorium Bldg. Green house, Net House, ESS & Generator room, Garrage Block, Compost storage, Vermi Composit Shed, Compost pit, BGA Azolla Pit & Resdl. Qtrs.	Ghaziabad	ODZ	AGR	1375.69	Ju 0%
14	C/o JNV at Vadnagar, Distt. Mehsana Ph-A.	Mehsna	WZ1	NVS	579.72	Ap 0%
15	C/o Bldg at JNV Distt Jamtara, Jharkhan Ph-A works SH: School bldg, S/S Principal resd. S/S, T-III- 7 nos. D/S, T-IV-8 Nos. SH: Dormitories D/S	Jamtara	EZ2	NVS	619.87	Ju 0%
16	C/o bldgs. For JNV at Mawphlang East Khasi Hills Distt. Meghalaya (School Bldg. 192 boys & 96 Nos. dorms. K/D, Principal residence & 4 T-I (D/S) 4, T-II (D/S), 8 T-III (D/S) qtrs.	Mawphlang, Meghalaya	NEZ	NVS	666.72	Ju 0%
17	C/o Kendriya Vidyalaya at Bhawanipatna	Bhawanipatna	EZ2	KVS	282.03	Ma 0%
18	C/o A Type School Bldg and 9 units of staff qtrs for KV-II	Hubli	SZ3	KVS	365.28	Ap 0%
19	C/o National Institute for Mentally Handicapped Children (Model Special Education Centre) Sec-40, Noida (U.P).	Noida	ODZ	M/o SJ&E	1033.01	Ma 0%
20	C/o Computer Centre and IT Park for NIT Jalandhar	Jalandhar	NZ1	NIT	500.00	Ap 0%
21	C/o Community Centre at NRCC, Bikaner	Bikaner	NZ3	NAI	224.02	Ap 0%
22	C/o JNV at Dindori.	Dindori	CZ	HRD	550.00	Ju 0%
23	C/o JNV at Guna	Guna	CZ	HRD	568.30	Ju 0%
24	C/o JNV at Badwani (Ph-A).	Badwani	CZ	HRD	589.20	Au 0%
25	C/o Library building.	Gwalior	CZ	LNJPE	734.97	Ju 0%
26	C/o JNKVV college of Agriculture.	Tikamgrh	CZ	JNKVV	529.46	Au 0%

27	C/o Building of Division office.	Bhopal	CZ	CGWB	351.00	Ap 0%
28	C/o Office bldg and Resdl qtrs for Regional Passport office at Bhubaneswar	Bhubaneswar	EZ2	MEA	229.67	Ma 0%
29	C/o Admn. Block for NERIE at Umsaw (PH-I)	Umsaw, Meghalaya	NEZ	NCERT	751.72	Ma 0%
30	C/o Principal residence & hostel bldg. For NERIE at Umsaw, PH-II	Umsaw, Meghalaya	NEZ	NCERT	248.15	Ma 0%
31	C/o 12 T-I, 12, T-II, 12 T-III, 16 T-IV & 5 T-V resdl. Bldgs. For NERIE at Umsaw, PH-III.	Umsaw, Meghalaya	NEZ	NCERT	562.07	Ma 0%
32	C/o office building for Punjab National Bank at Bandra Kurla Complex.	Mumbai	WZ1	Home Affairs	4165.85	Ju 0%
33	Upgradation of NFSC.	Nagpur	WZ2	NFSC	8360.00	Ap 0%
34	C/o A type school bldg & 9 units staff qrs boundary wall for KV at Ajni.	Nagpur	WZ2	KVS	490.43	Ap 0%
35	C/o Hanger & model for the multipurpose Wave basin for design of part layout at Khadakwasla.	Pune	WZ2	CWC	242.20	Ma 0%
36	C/o ECE bldg for NIT Trichy	Trichy	SZ1	NIT	358.73	Ju 0%
37	C/o Additional floor for college of pharmaceutical science for MG University, Thalappady.	Kottayam	SZ3	University	289.17	Au 0%
38	C/O of Ayurveda Research Centre & Hospital at BANTALAB, JAMMU.	JAMMU	NZ1	RRI	435.06	Ap 0%
39	Replacement of synthetic hockey surface at NE, NIS Patiala, Punjab.	Patiala	NZ1	NIS	260.00	Se 0%
40	C/o 220 Nos T-II family qrs at GC, SH: C/o 180 Nos.T-II building portion I/c internal W/S, S/Is and drainage.	Avadi Chennai	SZ1	CRPF	1469.37	Au 0%
41	C/o 2 Nos. 180 men barracks. (a) Main work.	Hyderabad	SZ2	CRPF	523.89	Se 0%

42	C/o brick wall alongwith parade ground.	Hyderabad	SZ2	CISF	229.05	Se 0%
43	C/o 56 Nos. T-I/1 (T/S) Qtrs.	Dehradun	NZ2	ITBP	226.89	Ju 0%
44	C/o Boundary wall along Nainwal Vilage (from tP-III to old gas godown).	Manesar	ODZ	NSG	270.25	Ma 0%
45	C/o A-0 type school building 09 units staff qtrs and B/ wall for KV BSF, Shikar (Pb).	DBN	NZ1	BSF	346.45	Au 0%
46	C/o Resdl. Qrs (SG: C/o T-III(F/S) 32 Nos. T-IV (D/D) 4 Bnos. & Bulk services (Civil & Elect) at TC & S BSF.	Hazaribagh	EZ2	BSF	289.28	Oc 0%
47	C/o 120 MB with cook house & dining hall at 182 Bn.	Tura-III, Meghalaya	NEZ	BSF	214.61	Au 0%
48	C/o 120 MB with cook house & dining hall for Jawans at 99 Bn.	Tura-III, Meghalaya	NEZ	BSF	231.38	Oc 0%
49	C/o 2 Nos. 120 MB for 88 Bn. BSF Panbari, Alamganj.	Alamganj, Panbari, Assam	NEZ	BSF	423.66	Oc 0%
50	C/o Admn. Block for BSF, Masimpur.	Masimpur, Silchar, Assam	NEZ	BSF	220.48	Au 0%
51	C/o 1 No. 120 men Jawans living Barrack for 34 Bn BSF, HQ Panisagar.	Panisagar, Tripura	NEZ	BSF	272.02	Oc 0%
52	C/o 1 No. 120 men barrack at Sector HQ, BSF.	Fatikchera	NEZ	BSF	306.06	Oc 0%
53	C/o Provisioning complex for Frontier HQ, BSF.	Gandhinagar	WZ1	BSF	274.68	No 0%
54	Supply of potable water through C.I. Pipe line from Najafgarh to GC.	Jh. Kalan	ODZ	CRPF	834.00	Au 0%
55	C/o 75 Nos. T-II qtrs (F/S) & five qtrs area for parking purpose at GC Pinore (HR) l/c internal W/S, S/I, drainage & site.	Pinjore	NZ1	CRPF	480.00	Se 0%
56	C/o 105 Nos. T-II qtrs.	Lucknow	NZ2	CRPF	640.00	Au 0%

57	C/o 180 Nos.T-II qtrs. GC.	Hyderabad	SZ2	CRPF	989.92	Au 0!
58	C/o 248 Nos. Qtrs for CRPF GC at RR Dist 240 Nos. T-II qtrs.	Hyderabad	SZ2	CRPF	1445.97	Oc 0!
59	C/o 192 Nos. T-II family quarters for GC.	Pallipuram	SZ3	CRPF	1148.66	Oc 0!
60	C/o Sewerage treatment plant for staff quarters l/c pipe lines for disposal of effluent from qtrs to plant at GC.	Bangalore	SZ3	CRPF	225.59	Se 0!
61	C/o 180 men barracks at GC.	Bangalore	SZ3	CRPF	300.00	Se 0!
62	C/o 188 Nos. Family qtrs (T-II 180, T-III/8 Nos) at GC.	Bangalore	SZ3	CRPF	1073.05	Se 0!
63	C/o 18 Nos. Residential qtrs for RTC at Anantpur, Behror (Alwar).	Jaipur	NZ3	CISF	857.00	Ju 0!
64	C/o 263 Nos. residential qtrs (T-I/182, II/55, III/17, IV/7 & V/2 Nos) for CISF (4th Res Bn).	Mundali	EZ2	CISF	1497.00	Au 0!
65	C/o 4 Nos. 180 men Barracks for Disaster Management Battalion of CISF.	Mundali	EZ2	CISF	1249.02	No 0!
66	C/o two 120 men barrack with kitchen cum diing hall, internal water supply etc for D.M. Bn.	Madanpur	NZ1	ITBP	408.72	Au 0!
67	C/o Admn. Block for 12th, 22nd & 28thBn.	Leh	NZ1	ITBP	998.27	Au 0!
68	C/o officer's mess.	Mahi-ka-danda	NZ2	ITBP	268.43	Oc 0!
69	C/o Admn. Block.	Mahi-ka-danda	NZ2	ITBP	420.45	No 0!
70	C/o 54 Nos. T-I qtrs.	Gaucher	NZ2	ITBP	408.52	Ju 0!
71	C/o T-I/48, II/48 & III/16 Nos. qtrs.	Bareilly	NZ2	ITBP	382.18	Au 0!

72	C/o 12 Nos. T-II, 6 Nos. T-III, 6 Nos. T-IV, 2 Nos. T-V and 1 No.T-VI qtrs.	Srinagar	NZ2	SSB	202.08	No 0%
73	C/o 118 Nos. staff quarters for SIB at Gomti Nagar.	Lucknow	NZ2	SIB	967.33	Ju 0%
74	C/o Indoor shooting range.	Manesar	ODZ	NSG	220.00	Ju 0%

Annexure-VII

Annexure-VII

ANNUAL REPORT BORDER ROADS, FENCING & FLOOD LIGHTING WORKS

Border Item	Works completed upto March 2005	Target for the year 2005-06	Work already completed during the year 2005-06 upto 31/01/2006	Remarks
A. INDO-PAK BORDER				
PUNJAB & RAJASTHAN SECTOR				
FENCING (in Km.)	1505		-	
FLOOD LIGHTING (in Km.)	1483		-	
GUJARAT SECTOR				
FENCING (in Km.)	81	134	36	Works are in progress and are likely to be completed by 31/03/2006
ROAD (in Km)	78	137	22	
FLOOD LIGHTING (in Km)	64	236	10	
BOPS (in nos.)	14	33	0	
B. INDO-BANGLADESH BORDER				
West Bengal Sector				
ROAD (in km)	1573	10	0	Works are in progress and are likely to be completed by 31/03/2006
BRIDGES(in m)	14177	0	0	
FENCING (in km)	1144	52	12	
Flood lighting	62	215	62	

Annexure-VIII

Sl. No.	Name of work	Sanctioned amount (Rs. In Lakhs)	Date of sanction
1	C/o buildings for JNV at Nongstoin (Ph:B), Meghalaya. SH: c/o 2 blocks boys' & 2 blocks girls' dormitories & residential Qtrs.	200.74	Feb-05
2	C/o Admn. Blocks for NERIE at Umsaw, Meghalaya (Ph:I).	751.72	May-05
3	C/o Principal residence & hostel buildings for NERIE at Umsaw, Meghalaya (Ph:II).	248.15	May-05
4	C/o 12 T-I, 12 T-II, 12 T-III, 16 T-IV & 5 T-V residential buildings for NERIE at Umsaw (Ph: III), Meghalaya.	562.07	May-05
5	C/o buildings for JNV at Mawplang, Distt. East Khasi Hills, Meghalaya (SH: School building, 192 boys & 96 girls dorms, Principal residence & 4 T-I(D/S), 4 T-II(D/S), 8 T-III(D/S) Qtrs.	738.63	Jun-05
6	C/o buildings for JNV at Bijni, Bongaigoan (Ph:A) Assam.	666.72	Jul-05
7	C/o Residential Qtrs. for CPWD at Bamunimaidan, Guwahati. SH: c/o 8 nos. T-II, 8 nos. T-III, 8 nos. T-IV and Officers' Hostel.	226.63	Aug-05
8	C/o buildings for JNV at Thingsulthiah, Aizawl, Mazoram (Ph:A).	1028.92	Oct-05
9	C/o 143T-II, 35T-III & 1T-V Qtrs. for 88 Bn. , BSF Panbari, Assam.	1280	Nov-05

Annexure-X

ANNUAL REPORT CENTRAL DESIGNS ORGANIZATION CPWD 2005-06

S . N .	Name of Project	<u>Zone</u> CDO Unit	Target for the year 2005-06	Achievement up to December 05	Remarks
	<u>STRUCTURAL DESIGN AND DRAWING</u>				
1 .	Central Excise Building, Kolkata	<u>EZ-II</u> SE(D)	Water tank and Machine Room drawings shall be issued by 30 th April, 05	Completed.	
2 .	Income Tax Office Building, Kolkata	<u>EZ-II</u> SE(D)	Overhead tank and Machine Room slab & Beam Drawings	Completed.	
3 .	All India Inst. Of PH and Hygiene (AIIPH), Kolkata 5 floor + Terrace	<u>EZ-II</u> SE(D)	Drawings of All 5 floors terrace machine room and water tank.	Revised Structural drawings for column block A&D sent on 24.11.2005	
4 .	Dte. Gen. Of Commercial Intelligence & Statistics (DGCIS), Kolkata 4 floor + Terrace	<u>EZ-II</u> SE(D)	Drawings of all 4 floors, terrace, machine room, water tank	Structural drawings for block A&C 1st floor beam and slab drg. sent. Str. drawing for column A,B&C Block upto terrace sent.	
5 .	Office Bldg. on 5A, CGO Complex, New Delhi (Basement + 11 floor + Terrace)	<u>NDZ-IV</u> SE(D)	All drawings upto 10 th floor i/c foundation.	Project kept in abeyance because of DUAC approval.	
6 .	O.P. Tower, Sir Creek, GUJRAT, 35m High	<u>BFZ</u> SE(D)	Foundation, column, beam drawing.	Project dropped.	
7 .	NLI Auditorium, NOIDA 1 Floor + Terrace	<u>OPZ</u> SE(D)	Foundation, ground floor and terrace drawings	Preliminary sizes conveyed to SA.	Detailed arch. drawings awaited.
8 .	GPO Accommodation Hyderabad 1 Basement + 9 floor + Terrace	<u>SZ-II</u> SE(D)	Column and basement roof, 1st floor.	Revised foundation drgs. sent incorporating the u/g survey and increasing all head sump room.	

9.	319 Nos. Transit Flat, Pingrapole, New Delhi	<u>NDZ-IV</u>	Upto terrace plan 8 th floor.	All structural drgs.	The mumty, roof, (curved) for stair F-1, structural
----	---	---------------	---	-------------------------	--

	Revised structural drawings.	SE(D)		approved for all floors.	analysis awaited.
10.	HL JETTY (IWAI) Pandu, Guwahati	<u>NEZ</u> SE(D)	-	-	Sanction awaited from IWAI.
11.	HL JETTY (IWAI) Gaighat, Patna.	<u>EZ-I</u> SE(D)		Detailed estimate sent to CE, NZ-I, Patna on 25.12.2005	Detailed structural design and drawing obtained from Consultant on 26.12.05.
12.	Jetty IWAI,, Kolkata	<u>EZ-I</u> SE(D)		Revised detailed estimate costing Rs. 25.05 crores sent to IWAI on 16.12.05.	
13.	Jetty IWAI, Haldia.	<u>EZ-I</u> SE(D)		-	New site yet to be decided by IWAI.
14.	Type V & VI GPRA at Vasant Vihar, New Delhi.	<u>NDZ-III</u> SE(CC)		Project is kept in abeyance due to pending approval of architectural drawings.	
14.1	Block – A Type VI (G+9)	SE(CC)	All drawings like foundation, staircase, column, beam mummy, machine room and water tanks etc.	Arch. working drg. awaited	
14.2	Block – B Type V (G+9) (3 Units)	SE(CC)	All drawings by February 2006 end.	Arch. working drg. awaited	
14.3	Block – C Type V (G+9) 2 Units	SE(CC)	All drawings like foundation, column, slabs upto terrace floor by January 2006.	Arch. working drg. awaited	
14.4	Block – D Type (G+9/7) 2 Units	SE(CC)	All drawings like foundation, column, beam, slab, etc March, 2006	Arch. working drg. awaited	
14.5	Basement Block	SE(CC)	Foundation and upto 4 th floor by July 05 end.	Arch. working drg. awaited	
14.6	DG set Room and Electric sub station	SE(CC)	Complete by Sept. 2005 end.	Arch. working drg. awaited	
15.	C/o Apartment Hostel 196 Dwelling Units at Devnagar, New Delhi (G+9)	<u>NDZ-III</u> SE(CC)	Analysis will be completed by May end.		
16.	CBSE Building Mandawali Fazalpur Basement + 5 No. of Floors	NDZ-IV SE(RR)		All Drawings issued on 23.12.2005.	
17.	A.G. Office, Raipur	SE(D)II		Preliminary analysis completed and preliminary structural sizes convey	Project transferred to SE(D)II Unit.

				to CE Bhopal for D.E.	
18.	Handloom house	SE(RR)			Project transferred to SE(RR)
19.	President Estate Auditorium	SE(RR)			Project transferred to SE(RR)
	<u>COMPUTERISATION</u>				
20.	Implementation of PMS/DAS	<u>All zones</u> SE(CC)	Computer queries are being attended		
21.	Personnel Information Mgmt. System	<u>All zones</u> SE(CC)	Phase-I Basic data, posting, history, salary for register	Under Implementation on stage.	
22.	- do -	<u>All zones</u> SE(CC)	Phase-II T&P, Module, Vigilance, leave module, & Trg./Seminar Module Devp. Testing & Implementation	Transfer & posting module under implementation on stage in CPWD.	
	<u>REPAIR & REHABILITATIONS</u>				
23.	Investigation Reports suggesting remedial measures	SE(RR)	8 reports submitted	Three reports.	
24.	Preparation of Handbook on retrofitting of structures to withstand earthquake	SE(RR)			18 months starting from Feb. 2005. Seminar conducted on draft manual on 20.12.2005. Second installment demand draft received for 5.00 lacs.
25.	Study from SERC for durability of Flyash concrete	SE(RR)	Approval from Ministry Awaited.	Formal order issued to SERC.	
	<u>Technology Application and Development Cell</u>				
26.	No. of applications received for fresh approval		48 Nos.	Meeting of CPEC was not held in this quarter.	
27.	No. of application for revalidation		30 Nos.	No meeting was held in this quarter.	Function of this cell has been Merged with SE(S&S) under CE, CSQ w.e.f. Jan. 2006.
	<u>LABORATORY</u>				
28.	Testing of material and soil investigation		Rs. 40 lacs.	22 lacs.	

Superintending Engineer (D)II

Annexure-XI

PROGRESS REPORT OF CONSULTANCY SERVICES ORGANISATION							
QUARTER ENDING December-2005							
Sl. No	NAME OF WORK identified for the year	NAME OF CLIENT	COST (RS IN LAKHS)	Target for the year in %	ACHIEVEMENTS DURING THE QUARTER In %	ACHIEVEMENT DURING THE YEAR 2005-06 in %	REMARKS Reason for short-fall, if any, in the achievement
	2	3	4	5	6	7	8
1	Nuclear Science Center, New Delhi (Ph. II) Arch Planning & Design and Structural Design EE-II,/ Arch	CE(NDZ) III	800	10	2	5	All Structural drawings issued. Planning work completed. Now as per revised requirement of client, the Beam Hall II is to be redesigned.
2	SFS Flats for DDA at Motiakhan, Delhi (12storeyed) Str Design EE-II	DDA	400	5	4	4	All Structural Drawings except of Over head water tank issued.
3	Pucca School Bldg at Vasundra Enclave, Delhi EE-I	CE Zone II (NCTD)	263	85	85	85	DE issued. All structural drawings have been issued.Planning work is complete.
4	Pucca School Building at J & K block, Dilshad Garden, Delhi. EE-I	-do-	480	90	90	90	Detailed Estimate and all structural drawings issued. Planning work is complete.
5	Samaj Sadan at Lodi Road, New Delhi EE-I	CE (NDZ)III	190	20	20	20	All structural drawings issued.
6	MEA works at Kabul, Afghanistan.	MEA					
	i) New Chancery Building		4770	70	25	25	A/A & E/S received in December-2005. Pre-Qualification press notice issued. The Detailed Estimate is under preparation.
	ii) Repair & Rehabilitation of Habibia school at Kabul , Afghanistan E E-II, Arch		2087	30	15	30	All works as per sanctioned scope are completed.

7	i) Renovation/rehabilitation of IGICH at Kabul	MEA	981	40	20	40	All works except the minor work of Poly-clinic blocks are complete.
	ii) Renovation/rehabilitation of Pul-e-Charkhi		402	30	15	30	All works completed.
8	MEA Quarters at Chanakyapuri, New Delhi Structural Design EE	CE (NDZ)III	1652	—	—	—	Str sizes sent to SA IV. A/A & E/S awaited. Further work not taken up.
9	2 Nos 180 Men Barracks for CRPF at Kadirpur, Gurgaon Str. Design EE - III	CE(ODZ)	559	—	—	—	Scope of PE & DE of work changed
10	C/o Jetty at Pandu, Guwahati EE-II/ Arch	CE(NEZ) Shillong	3000	40	10	40	DE , Draft NIT, all drawings of well foundation, deck etc. issued.
11	C/o RCC Jetty at Patna	IWAI	2500	—	—	—	Architectural and structural drawings issued. Minor clarifications are being issued as and when crop up. Work stands completed.
12	C/o High Level RCC Jetty at Pandu, Guwahati	IWAI	-	-	-	-	Work transferred to CDO, CPWD., New Delhi.
13	Foreign Service Institute at New Delhi	CE (NDZ)III					All Structural design submitted by the consultant for proof checking are released for execution. Minor clarifications are being issued as and when crop up.
	Str Design a) Office block		1200	—	—	—	
	b) Hostel block				-	-	
	c) Residential Block EE-III			---	---	---	
14	Earthquake risk evaluation center at Aya Nagar, Delhi. EE(Geo)	Metrological Department	2500	—	—	—	Fee awaited.
15	C/O ITI for Women at Vivek Vihar N.Delhi. EE-III	CE, PWD Zone-II	212	100	20	60	DE has been finalized & sent structural analysis completed foundation drawings issued. First floor beams and slab details issued. Modification in Architectural drawings received. All the Structural drawing upto terrace level except RCC OHT.
16	C/O Fire Station & Staff Qrts. At Dallupura N.D. EE-III	CE, PWD Zone-II	234	100	—	30	DE sent. Structural analysis completed Design & drawings for foundation for fire station issued. Type quarters (II & III) analysis is in progress. Approval of local body awaited.
17	C/o CWC Library and Information Bureau at RK Puram, New Delhi.	SE DCC-XII CPWD, New Delhi.	576	—	—	—	All structural drawings issued. Work completed.
18	C/o Cardio Neuro Tower in AIIMS New Delhi.	SE AIIMS Ansari Nagar N.Delhi	693	100	25	95	Design review wotk. Structural design & drawing issued up to 9th floor. Further structural design & drawing yet to be submitted by the consultant.

19	C/o Central school at Various locations (9 Nos.)	KVS Delhi	2600	70	10	45	Detailed architectural drawing & Estimates for 10 stations sent (as per requisition of KVS). A/A & E/S received. Issue of Structural drawings for school buildings is in progress.
20	Vetting of Projects for North Eastern States and Sikkim	MoUD & MUE&PA	—	—	—	—	Total 6 Nos. Project reports amounting Rs. 100 crore (approximately) were scrutinized during quarter ending Dec. 2005.
21	C/O Afghan Parliament house at Kabul (Afghanistan)	MEA	29600	20	5	5	The enabling work estimate amounting Rs.67.00 lakh sanctioned by the MEA. The PE amounting Rs.296.00 crore (approximately) issued.
22	The work Pradhan Mantri Gram Sadak Yojana "PMGSY"	Min. of Rural Development	—	95	—	5	Works transferred to the Chief Engineer(EZ-II), CPWD, Patna under ADG(ER). CSO is monitoring its progress.
23	C/o Resident doctors hostel at RML Hospital	SE, DCCX, CPWD	13	100	95	100	All the structural drawings issued.
24	C/o Vertical extension of laundry block at RML	SE, DCC-X, CPWD	-	-	100	100	Non-feasibility report sent.
25	Estimate for completion of Auditorium & Gymnasium in Sanskriti School, Chanakyapuri, N Delhi	DoPT	300	—	—	—	Estimate vetted
26	C/o Laghu Udhog Mart at NSIC, New Delhi	NSIC, New Delhi	989	50	5	5	PE amounting Rs.10 crore (approximately) sent and NSIC has agreed with our estimate. Formal A/A & E/S awaited.
27	Development of State Highways in the state of BIHAR under RSVY	Government of Bihar	71900	100	10	40	Preparation of DPR through outsourcing is being done. Out of 20 packages in 6 packages survey work etc. is in progress. Client concurrence is awaited for awarding other packages as DPR preparation cost is exceeding the amount deposited by Planning Commission.

ACTIVITIES/JOB'S LIKELY TO BE COMPLETED BY CONSULTANCY UNIT					
DURING December 2005					
Sl. No.	NAME OF WORK	NAME OF CLIENT	NATURE OF WORK	COST (RS IN LAKH)	PROGRESS AS ON 12/2005 (planning work from beginning)
1	2	3	4	5	6
1	Nuclear Science Center, New Delhi (Ph. II)	CE(NDZ) III	Arch Planning & Design and Structural Design	800	95

2	SFS Flats for DDA at Motiakhan, Delhi (12storeyed)	DDA	Structural Design	400	99
3	Pucca School Bldg at Vasundra Enclave, Delhi	CE Zone II (NCTD)	Structural Design	263	100
4	Pucca School Building at J & K block, Dilshad Garden, Delhi.	-do-	Structural Design	480	100
5	Samaj Sadan at Lodi Road, New Delhi	CE (NDZ)III	Structural Design	190	100
6	MEA works at Kabul, Afghanistan.	MEA			
	i) New Chancery Building		Planning work.	4770	25
	ii) Repair & Rehabilitation of Habibia school at Kabul , Afghanistan		Planning work.	2087	100
7	i) Renovation/rehabilitation of IGICH at Kabul	MEA	Planning work.	981	100
	ii) Renovation/rehabilitation of Pul-e-Charkhi		Planning work.	402	100
8	MEA Quarters at Chanakyapuri, New Delhi	CE (NDZ)III	Structural Design	1652	—
9	2 Nos 180 Men Barracks for CRPF at Kadirpur, Gurgaon	CE(ODZ)	Structural Design	559	—
10	C/o Jetty at Pandu, Guwahati	CE(NEZ) Shillong	Arch Planning & Design and Structural Design	3000	100
11	C/o RCC Jetty at Patna	IWAI	Arch Planning & Design and Structural Design	2500	100
12	C/o High Level RCC Jetty at Pandu, Guwahati	IWAI		-	Work transferred.
13	Foreign Service Institute at New Delhi	CE (NDZ)III			
	Str Design a) Office block		Proof checking of Structural Drawing & Design.	1200	100
	b) Hostel block				100
	c) Residential Block				100
14	Earthquake risk evaluation center at Aya Nagar, Delhi.	Metrological Department	—	2500	—
15	C/O ITI for Women at Vivek Vihar N.Delhi.	CE, PWD Zone-II	DE & Structural design.	212	95
16	C/O Fire Station & Staff Qrts. At Dallupura N.D.	CE, PWD Zone-II	DE & Structural design.	234	30
17	C/o CWC Library and Information Bureau at RK Puram, New Delhi.	SE DCC-XII CPWD, New Delhi.	Structural Design	576	100
18	C/o Cardio Neuro Tower in AIIMS New Delhi.	SE AIIMS Ansari Nagar N.Delhi	Proof checking of Structural Drawing & Design.	693	95
19	C/o Central school at Various locations (9 Nos.)	KVS Delhi	Preparation of PE, DE, Architectural, Structural drawing & design.	2600	75
20	Vetting of Projects for North Eastern States and Sikkim	MoUD & MUE&PA	Vetting of Project Reports and cost estimates.	—	Vetted as and when received.
21	C/O Afghan Parliament house at Kabul (Afghanistan)	MEA	Planning work.	29600	5
22	The work Pradhan Mantri Gram Sadak Yojana "PMGSY"	Min. of Rural Development	Preparation of Detailed Project Report, DE etc.	-	5 (work transferred)

23	C/o Resident doctors hostel at RML Hospital	SE, DCCX, CPWD	Structural Design	13	100
24	C/o Vertical extension of laundry block at RML	SE, DCC-X, CPWD	–	-	Not feasible.
25	Estimate for completion of Auditorium & Gymnasium in Sanskriti School, Chanakyapuri, N Delhi	DoPT	Vetting of Project Reports and cost estimates.	300	100
26	C/o Laghu Udhog Mart at NSIC, New Delhi	NSIC, New Delhi	Preparation of PE, DE, Architectural, Structural drawing & design.	989	5
27	Preparation of DPR for development of State Highways in the state of BIHAR under RSVY	Government of Bihar	Preparation of Detailed Project Report, DE, draft NIT etc.	71900	40

Annexure XII

Sl.No.	Name of Work	Inaugurated / Foundation stone laid by	City	Cost (In Crores)	Date of event
1	Inauguration of the restored Habibia School at Kabul	The Hon'ble PM	Kabul	9.00	28/8/05
2	Foundation stone for proposed State of Art Chancery Building at Kabul to be built by CPWD	The Hon'ble PM	Kabul	47.00	28/8/05
3	Foundation stone for the proposed Afghan Parliament Building to be built by CPWD.	Bab-E-Millet Sh. Zoher Shah in presence of H. E. The President of Afghanistan and Hon'ble Prime Minister of India	Afghanistan		29/8/05
4	Inauguration of IWT terminal at Aluva, Kochi	Sh. T. R. Balu, Hon'ble Union Ministry of Shipping, Road Transport and Highways, Shri Oommen Chandy, Hon'ble Chief Minister of Kerala	Kochi		12/8/05
5	Foundation stone of construction of General Pool Office Accommodation Complex at Calicut	Sh. B. Majumdar, Director General of Works	Calicut	8.94	5/8/05
6.	Inauguration of 72 Type-V quarters at Iron Side, Kolkata	Sh. B. Majumdar, Director General of Works	Kolkata	30.00	22/08/05
7	Inauguration of Trainees hostel at STS, BSF, Bangalore	Shri Shivraj Patil, Hon'ble Union Home Minister, Govt. of India	Bangalore	1.50	17/10/05
8	Foundation stone for the work of Auditorium for STS, BSF, Bangalore	Shri Shivraj Patil, Hon'ble Union Home Minister, Govt. of India	Bangalore	1.47	17/10/05
9	Closing ceremony of Hindi Fortnight in Shruthi Auditorium, Kendriya Sadan, 6 th Floor, Bangalore	Smt Tejaswani Seeramesh, Hon'ble Member of Parliament	Bangalore		19/10/05
10	The foundation stone of Rashtriya Sanskrit Sansthan, Bhopal	Sh. Arjun Singh, Hon'ble Union Minister for Human Resource Development, Govt. of India	Bhopal	2.99	19/9/05
11	Inauguration of Laboratory – cum-office Building of NRCB, Podavur, Trichy and the foundation stone laying ceremony of Staff qtrs (Type-III-4 Nos., Ty-IV-4 Nos. and Ty-V-I No.) for NRBC at Trichy	Shri Sharad Pawar, Hon'ble Union Minister for Agriculture, Govt. of India	Trichy		16/9/05
12	Inauguration of Regional Office Building for Central Board of Secondary Education at Panchkula (Haryana)	Sh. Phool Chand Mulana, Hon'ble Ministry of Education, Govt. of Haryana	Panchkula (Haryana)		21/11/05
13	Inauguration of Lawyer's Chamber Building of Supreme Court of India, New Delhi	Sh. R. C. Lahoti, the then Hon'ble Chief Justice of India.	New Delhi		22/10/05
14	The foundation stone for the work of Construction of Jawahar Lal Nehru Vidhyalya at Bajrang Garh Distt. Guna	Sh. Arjun Singh, Hon'ble Union Minister for Human Resource Development, Govt. of India.	Guna (MP)		22/10/05

15	The foundation stone for the work of Construction of Mahatma Gandhi Antarrashtriya Hindi Vishwa Vidyelaya at Wardha (Maharashtra)	Sh. Shivraj Patil, Hon'ble Union Home Minister & Sh. Sharad Pawar, Hon'ble Union Minister for Agriculture, Govt. of India.	Wardha (Maharashtra)		17/10/05
16	CPWD participated in India International Trade Fair held in New Delhi from 14 th Nov to 27 th Nov'05. The CPWD pavilion was inaugurated	Sh. Anil Bajjal, Secretary, Ministry of Urban Development	New Delhi		14/11/05
17.	Inauguration of CBSE Regional Office Building at Panchkula in Haryana.	Sh. Phool Chand Mulana, Hon'ble Minister for Education, Govt. of Haryana	Panchkula (Haryana)		21/11/05
18	Inauguration of Seminar on Handbook on Seismic Retrofit of Buildings being prepared in association with IIT Chennai was organized by CPWD.	Sh. Anil Bajjal, Secretary, Ministry of Urban Development, Govt. of India	Chennai		20/12/05
19	Inauguration of Ayog Sachivalaya of UPSC, New Delhi	Hon'ble Chairman UPSC Sh. H. R. Hashim	New Delhi		22/12/05
20	Inauguration of 168 Men Barrack (5 th) at STC, BSF, Bangalore.	Sh. R. S. Moosharary, IPS, Director General, BSF	Bangalore		14/12/05
21	The Hon'ble President Dr. A. P. J. Abdul Kalam visited NIRTAR at Olatpur in Bihar on 28/12/2005 where a Hospital Building by CPWD is in progress.				
22	The foundation stone for an office building for CBI. The ultra modern building will have an area of about 72000 sqm.	Hon'ble Prime Minister		137.00	18/1/06
23	Inauguration of the headquarter building of NSG built by CPWD. The project has an area of 9874 sqm. The building is partly air-conditioned, has been provide with an intelligent access system, rainwater harvesting etc.	Hon'ble Home Minister		16.51	25/12/05
24	The inauguration of Laboratory building for National Test House (NWR) at Jaipur.	Hon'ble Shri Sharad Pawar Union Minister for Agriculture and consumer Affairs	Jaipur		3/1/06
25	The foundation stone laid for the 1 st PMGSY Road work in district Madhubani in Bihar.	Hon'ble Minister of IT & Communication Dr. Shakeel Ahmad	Madhubani (Bihar)		17/01/06
26	The foundation stone laid for the 1 st PMGSY Road work in district Samastipur in Bihar.	Hon'ble M. P. Sh. Alok Mehta	Samastipur (Bihar)		15/01/06
27	The foundation stone of Construction of two Nos. 180 Men barracks at CRPF Campus, Jawaharnagar at Hyderabad	Sh. J. K. Sinha, Director General, CRPF	Jawaharnagar (Hyderabad)		27/12/05.

