

Annexure I

**CITY WISE AND TYPEWISE DETAILS OF GENERAL POOL RESIDENTIAL
ACCOMMODATION COMPLETED DURING THE YEAR 2008-09
(Period 1/4/08 to 31/12/08)**

Sl. N o.	Zone	Name of work	City / Location	Number of Quarters							Total No. of Qrs. Completed
				I	II	III	IV	V	VI	Host el	
1	EZ-I	C/o 45 Nos. CPWD Staff quarters at Himachal Vihar, Matigara, Siliguri	Siliguri		22	23	-	-	-		45
		Total			22	23	-	-	-		45

Annexure IA

**CITY WISE AND TYPE WISE DETAILS OF
GENERAL POOL RESIDENTIAL ACCOMMODATION TARGETED
FOR COMPLETION DURING THE YEAR 2008-09
(During the PERIOD 1-01-2009 TO 31-03-2009)**

Sl. No.	Zone	Name of work	City / Location	Number of Quarters							Total No. of Qrs.
				I	II	III	IV	V	VI	Hostel	
1	CZ	C/O CPWD Staff quarters at Neemuch	Neemuch	-	-	6	-	-	-	-	6
2	NEZ	C/o Resdl. Qtrs. for CPWD Staff at Guwahati,	Guwahati		8	8	8	-	-	8	32
	NZ-1	C/o T-II/24 Nos & T-III/18 Nos. qtrs at kaithu Shimla	Kaithu/ Shimla		6	9	-	-	-		15
		Total			6	9	-	-	-	8	53

Annexure-II

CITY WISE AND TYPE WISE DETAILS OF GENERAL POOL OFFICE ACCOMMODATION COMPLETED DURING THE YEAR 2008-09 (PERIOD 1-04-2008 TO 31-12-2008)					
Sl.No.	Zone	Name of Work	Station	Total plinth Area under the work (sqm)	Plinth Area completed up to Dec'07
1	2	3	4	5	6
1	NIL				

Annexure-IIA

**CITY WISE AND TYPEWISE DETAILS OF
GENERAL POOL OFFICE ACCOMMODATION TARGETED
FOR
COMPLETION DURING THE YEAR 2008-09
(PERIOD 1-01-2009 TO 31-03-2009)**

Sl.No.	Zone	Name of Work	Station	Total plinth Area under the work (sqm)	Plinth Area to be completed between 1-01-2009 TO 31-03-2009
1	2	3	4	5	6
		NIL			

Annexure III

**LIST OF WORKS COSTING RS. 2 CRORES AND ABOVE COMMENCED
DURING THE YEAR 2008-09 (PERIOD 1-4-08 TO 31-12-08)**

Sl. No.	Name of Work	Location	Zone	A/A & E/S Amount (Rs. In lacs-)	Date of A/A & E/S	Remarks
<u>MINISTRY OF URBAN DEVELOPMENT</u>						
1	Repair, Rehabilitation at Asia House at K.G. Marg, New Delhi i/c restoration & external finishing).	New Delhi	NDZ-II	217	16-Jun-06	Work-in-progress
2	Addition & alteration of elect. distribution system at CGO Complex, Lodhi Road, New Delhi (SH: Strengthening of elect. system for Block No.1 to 4)	CGO Complex, New Delhi	DR	306	10/11 07	Work-in-progress
3	Pdg. & installation for air condition with variable refrigerant volume system at PMO ,South Block New Delhi	New Delhi	NDR	230.11	25.01.2008	Work-in-progress
4	Aesthetic improvement of Bharti Nagar, Kaka Nagar & Bapa Nagar	New Delhi	NDZ - II	233.92	15-May-08	Work-in-progress
5	Upgradation and improvement of common areas, toilets, lift fascia, stair cases including replacement of rusted steel windows in Block no 1 to 4 (A and B) Blocks at CGO complex New Delhi.	CGO complex	NDZ-III	224.6	9-Oct-07	Work-in-progress
6	Asthetic Improvement of external surface 2115 type-II qtrs at Lodhi Road Complex, New Delhi dg 07-08	Lodhi Road Complex	NDZ-III	238.79	9-Oct-07	Work-in-progress
7	Upgradation of G.P.O. Building at Pushpa Bhawan, New Delhi.	Pushp Vihar	NDZ-IV	228.41	28 Jan. 08	Work-in-progress

Other Ministries/Departments						
1	Providing & Installation of additional 8 nos. lifts at three locations at ward block, private ward block and OPD bldg. I/c const. of additional lift covers for the same at AIIMS, New Delhi.	AIIMS	NDZ-V	390.64	17-Aug-06	Work-in-progress
2	Replacement of 16 nos. 13 passengers lift in C-10 to C-13 Building of I.Tax Dept. at B.K.C., Mumbai.	Mumbai	WZ-I	477.00	18-Apr-07	Work-in-progress
3	C/o Multistoried Residential Qtrs. 12 Nos.(Type V-4 and Type VI-8) for I.Tax Dept. at Surat.	Surat	WZ-I	490.96	11-Jul-06	Work-in-progress
4	C/o School building, residential quarters (05 Nos T-II (D/S), 05 Nos T-III (D/S) and 01 No. T-IV (S/S), sentry post, canteen and cycle/schooter shed including development works and internal electrical installations for Kendriya Vidyalaya Bakloh, Distt. Chamba (HP).	Bakloh	NZ-I	709.14	17-Jul-07	Work-in-progress
5	Laying of Synthetic Athletic Track at SAI, Sub-Centre Guwahati.	Guwahati	NEZ	300.00	8-Mar-05	Work-in-progress
6.	C/o Guest House & Garrage in the campus of Anthropological Survey of India at Udaipur.	Udaipur	NZ-III	248.82	07-Sept-07	Work-in-progress
7	C/o 40 nos lecturers type qtrs for NIT, Trichy	Trichy	SZ-I	525.32	20.4.2007	Work-in-progress

8.	C/o National Law University at Jodhpur SH : Admn. Block i/c internal W/S, S/I, E/I & approach road, development works etc.	Jodhpur	NZ-III	250.00	19-Oct-07	Work-in-progress
9	A/A to Krishi Bhawan dg. 2006-07 (SH : Augmentation of Electric Sub Station)- Balance Work.	Krishi Bhawan, New Delhi	NDZ-I	333.77	06-Nov-06 12-Mar-08	Work-in-progress
10	A/A to Shastri Bhawan, New Delhi, dg. 07-08 (SH : Improvements of corridors and lift lobbies by vitrified tiles flooring and false ceiling).	Shastri Bhawan, New Delhi	NDZ-I	362.9	06-Jan-08 14-Mar-08	Work-in-progress
11	Diversion/ covering of Nallah in West campus at IIT Delhi.	IIT Delhi	NDZ-IV	364.75	15-Feb-08	Work-in-progress
12	SITC of Sub-station equipments & DG sets i/c External service connection charges payable to Elect. Supply co.	Delhi	NDZ-IV	380.47	28-Mar-08	Work-in-progress
13	C/o King Abdullah Bin Abdul Aziz Medical Centre at Jamia Millia Islamia, Jamia Nagar, New Delhi	Okhla	NDZ-IV	904	11 Jan-08/ 25 June-08	Work-in-progress
14	Creation of GMP/GLP R & d Block at IVRI, Izatnagar, Bareilly	Bareilly	NZ-II	537.15	10-Mar-06	Work-in-progress
15	C/O "A" Type School Building, 09 Units Staff Quarters, Boundary wall for Kendriya Vidyalaya Balrampur(U.P.)	Balarampur	NZ-II	680.35	13-Nov-07	Work-in-progress
16	Construction of Navodaya Vidyalaya at J.N.V. Project at West Midnapore (W.B)	West Midnapore	EZ-I	717.92	5-Sep-07	Work-in-progress
17	C/o Kendriya Vidyalaya at Sagar (MP).	Sagar	CZ	674.18	5-Mar-08	Work-in-progress

18	Construction of resdl quarters for Meterological Department at Port blair, Andaman. SH:- Construction of 1 No Type V , 4 Nos Type IV, 10 Nos. Type III, 8 Nos. Type II Qtrs. (I) Sh: C/o. 1 No. Type-IV & 4 Nos. Type-III. (ii) SH: C/o. of 8 Nos. Type-II Qtrs.	Port Blair	SZ-I	325.35	21-Aug-2008.	Work-in-progress
19	C/o New Office building for MMD.	Cochin	SZIII	471.44	27-Nov-07	Work-in-progress
20	C/o Office Building for STCL at No.7/A, Nandini Layout.	B'lore	SZIII	2490.77	23-Nov-07	Work-in-progress
21	C/o Executive Hostel 102 Nos. (T/S) Rooms at LBSNAA, Mussoorie (SH: C/O 54 Rooms at Silver wood & 48 Nos. rooms at Indira Bhawan)	Mussoorie.	NZ-II	814.94	7-Nov-07	Work-in-progress
22	C/o Office Building for Income Tax at Himmatnagar.	Himmatnagar	WZ-I	283.37	8-May-07	Work-in-progress
23	C/o. Student Hostel for IISER, Pune.	Pune	WZ-II	1941	23-Oct-07	Work-in-progress
24	C/o Office building for Central Excise at Sivakasi	Sivakasi	SZ-I	222.55	29-Nov-07	Work-in-progress
25	C/o B type school building for Kendriya Vidyalaya , Sivagangai	Sivagangai	SZ-I	815	18-Oct-07	Work-in-progress
26	C/o A Type School Bldg. and 9 Nos. Qtrs. for KV No. 2.	M'lore	SZ-III	919	28-Mar-08	Work-in-progress
27	C/o 100 Nos. Qtrs. for NIT. (30 Nos. Professors Qtrs., 20 Nos. Asst. Professors Qtrs., 20 Nos. Lecturers Qtrs., 10 Nos. Supporting Officers & 20 Nos. Administrative Staff).	Calicut	SZ-III	3005.65	14-Jun-08	Work-in-progress

28	C/O KENDRIYA SANSKRIT VIDHYA PEETH AT KOT BALWAL, JAMMU.	KOTBALWAL	NZ-I	839.17	1-Jul-08	Work-in-progress
29	C/O AYURVEDA RESEARCH CENTRE & HOSPITAL AT BANTALAB, JAMMU.	BANTALAB	NZ-I	435.06	5-Apr-08	Work-in-progress
30	INTEGRATED DEVELOPMENT OF JAMMU - RAJOURI - POONCH IN JAMMU PROVINCE OF J&K.	JAMMU-PROVINCE	NZ-I	688	5-Dec-08	Work-in-progress
31	Demolition of existing Aayker Bhawan & Construction of new office bldg. at Farrukhabad.	Farrukhabad	NZ-II	285.95	25-Mar-08	Work-in-progress
32	Extention of departmental building under ME & MME department of ISM, Dhanbad(Phase-B)	Dhanbad	EZ-II	296.41	16-Jun-08	Work-in-progress
33	C/o Library Building for MGAHV including water supply, sanitary installations and drainage at WARDHA. (Ground Floor only.)	Wardha	WZ-II	200	28-Mar-08	Work-in-progress
34	C/o Additional boys hostel for IHM at Maharajpur Gwalior	Gwalior	CZ	231.84	1-Jan-07	Work-in-progress
35	Construction of office cum residential building for MMD at Port Blair.	Port Blair	SZ (I)	289.78	31-Mar-08	Work-in-progress
36	Construction of Compound wall for Mahathma Gandhi University at Nalgonda .	Hyderabad	SZII	216.5	11-Jul-08	Work-in-progress
37	C/o Hostel and Lab Building for RRI [Ayurveda] at Vijayawada.	Vijayawada	SZ.II	334.9	9-Sep-08	Work-in-progress
38	C/o School building and other infrastructure for Sainik School, Phase I.	Kodagu	SZIII	3020.87	29-Apr-08	Work-in-progress

39	C/o 94 bedded hostel for Men and 15 guest faculty suites AIISP.	Mysore	SZIII	493.5	22-Feb-08	Work-in-progress
40	Modernization of Sena Bhawan.	Sena Bhawan	NDZ-II	4635	14-Jan-08	Work-in-progress
41	C/O A-I TYPE (SINGLE SECTIONS) WITH SCINENCE LAB SCHOOL BLDG AND 9 UNITS OF STAFF QTRS FOR KENDRIYA VIDALAYA AT BSF CAMPUS, RAJOURI (J&K).	Rajouri	NZ-I	670.83	21-May-08	Work-in-progress
42	C/O Urdu Academy at A.M.U., Aligarh.	Aligarh	NZ-II	250	25-Jul-08	Work-in-progress
43	C/o T-IV-3 Nos. (T/S) and T-V-3 Nos. quarters including development at site of LBSNAA, Mussoorie.	Mussoorie	NZ-II	280	27-Jul-07	Work-in-progress
44	C/O. 108 seated Junior Girls Hostel for Visva Bharfati at Path Bhawan, Santiniketan, W.B. SH: C/O. of Hostel Bldg. i/c water supply, Sanitary installation and drainage.	Birbhum	EZ-I	217.8		Work-in-progress
45	C/o Phase - "A" Buildings for Jawahar Navodaya Vidyalaya, Tufanganj, District - Cooch Behar. SH: C/o School building, Dormitory, Kitchen and dinning, Type-III/8 Nos., Type-II/4 Nos., Type-I/4 Nos. including internal water supply, sanitary installations & drainage and providing & laying steel conduits, circular boxes for IEI and fans etc.	Toofanganj, Cooch Behar	East Zone-1	672.22	30-Aug-07	Work-in-progress

46	C/o Administrative Building for the commissioner for Khadi and village industries at State Office, Patna.	Patna	EZ-II	269	3-Apr-07	Work-in-progress
47	C/o Bank building for Punjab National Bank on Plot No. C-9 of B.K.C., Mumbai.	Mumbai	WZI	7392	4-Oct-08	Work-in-progress
48	C/O Mahatama Gandhi Fuji Guruji Centre for peace studies and Dr. Babasaheb Ambedkar centre for Dalit & Tribal studies for MGAHV including water supply, sanitary installations and drainage at WARDHA. (Ground Floor only.)	Nagpur	WZ-II	200	13-Dec-07	Work-in-progress
49	Purchase & Installation of DG set for communication room of Tax net project	46 location in Gujrat	CE(E) WR	256.23	18-Feb-08	Work-in-progress
50	C/o A type school building for Kendriya Vidyalaya, Sivagangai.	Sivagangai	SZ-I	672.79	18-Oct-07	Work-in-progress
51	C/o Hostel Block, training block & diniing block at CCRT Madhapur, Hyderabad	Hyderabad	SZ-II	741.35	29-Aug'08	Work-in-progress
52	C/o 133 Nos. Resdl. Qtrs. for Customs & Central Excise Deptt.	M'lore	SZIII	2329.87	13-Dec-07	Work-in-progress
53	C/o Addl. Floors in the existing bldg. for IGNOU Regional Centre at Kaloar. SH: 2nd and 3rd floor.	Kochi	SZIII	360.06	26-Mar-08	Work-in-progress
54	C/o fencing under Ph-II along IBB in Coochbehar district of West Bengal sector	Coochbehar	IBBZ	5358.87	26-Jun-03	Work-in-progress
55	Construction of Boundary Wall, Sentry Booth, Gates etc. of Afghan Parliament at Kabul including 3% contingencies and 3% Direction Charges	Kabul	Project Manager (Kabul)	554.13	13-May-08 / 24-Jun-08	Work-in-progress

56	C/O Boundary wall of Indian Institute of Science Education & Research Campus at Mohali.	Mohali	NZ-1	260.42	12-Sep-08	Work-in-progress
57	C/o C.A.T. building at Allahabad.	Allahabad	NZ-II	658.76	20-Sep-06	Work-in-progress
58	Development of Kayad Vishram Sthali under JnNURM Deposit	Ajmer	NZ-III	1,538.75	3-Apr-08	Work-in-progress
59	Construction of Office Building for Income Tax Deptt. at Chandrapur including water supply sanitary installation & drainage works.	Nagpur	WZ-II	267.83	14-Mar-07	Work-in-progress
60	C/o Addl. Storey over proposed three storied, 300 seated P.G. Hostel for V.N.I.T at Nagpur	Nagpur	WZ-II	284.91	27-Aug-08	Work-in-progress
61	C/o CRC for SAI at Bhopal(MP) SH : Administrative Block	Bhopal	CZ	208.52	19.07.07	Work-in-progress
62	C/o B type school building for Kendriya Vidyalaya , Madurai	Madurai	SZ I	672.79	14-Sep-07	Work-in-progress
63	C/o Additional block to existing Guest house at NIT, Trichy. SH:Building Portion including internal water supply and sanitary Installation and Drainage.	Trichy	SZI	438.45	4-Apr-08	Work-in-progress
64	Laying of potable water supply line from Nazafgarh to CRPF, GC.	Jharodakalan	NDZ IV	834.00	11-Mar-01	Work-in-progress
65	C/O GOs mess and suits in ITBP campus at Itanagar(A.P.)	Itanagar	NEZ	215.26	22-Sep-07	Work-in-progress
66	C/o Balance Boundary Wall with embankment for BSF at Patgoan.	Patgaon, Guwahati	NEZ	225.00	29-Nov-07	Work-in-progress

67	C/o 131 Nos. T-II qtrs.(125 Nos. Dwelling unit plus 6 Nos. Parking Units) of GC, CRPF, Muzaffarpur (MH: 4055- RB(P)	Muzaffarpur	EZ2	847.17	1-Mar-07	Work-in-progress
68	C/o 2 Nos. 180 Men Barracks for Disaster Management Battalion of CISF at Mundali. (Aggt. No.- 37)	Mundali	EZ2	1249.02	30-Nov-05	Work-in-progress
69	C/o 36 Nos. residential qtrs (SH:- C/o T-I/3, T-II/20, T-III/11, T-IV/1 & T-V/1 Nos. at SHQ BSF Abohar.	Abohar	NZ1	232.30	14/9/07.	Work-in-progress
70	C/o Small Arms Firing Range i/c approach road from MT at BSF Bn HQ , Bagafa.	Bagafa	NEZ	299.00	29-Jan-08	Work-in-progress
71	Upgradation of existing 30 bedded hospital to 50 bedded hospital for G.C., C.R.P.F., Rampur.	Rampur	NZ2	222.64	01/08	Work-in-progress
72	C/o Group Centre for CRPF at Siliguri, Distt. Darjeeling, West Bengal. SH: C/o 4100 metre boundary wall with steel gate, sentry post, visitors room etc.	Siliguri / SCC (EZ)	EZ1	298.16	18-Dec-07	Work-in-progress
73	C/o 46 Nos. T-II quarters for ITBP at Gaucher.	Gaucher	NZ2	532.27	01/08	Work-in-progress
74	Laying CI pipe line from Najafgarh to CRPF campus, Jharoda Kalan, New Delhi for supply of potable water and laying of water supply grid,	Jharodakalan	NDZ-IV	833.99	1-Aug-05	Work-in-progress
75	C/o 250 nos. staff qtrs. for CRPF at Phaphamau, Alld.	Allahabad	NZ-II	1808.9	27-Mar-08	Work-in-progress
76	C/o 20 Beded Hospital at GC, CRPF, Bijnore, Lucknow.	Lucknow	NZ-II	367.7	1-Oct-03	Work-in-progress

77	C/o Officer Mess with 16 suits at FTR, HQ, BSF, Jodhpur	Jodhpur	NZ-III	250.91	25-Aug.-06	Work-in-progress
78	C/o 01 No. 168 men barrack with dinning hall, cook house and lavatory blocks at STC, BSF, Baikunthapur, Siliguri.	Baikunthapur, Siliguri	EZ-I	299.93	25-Feb-08	Work-in-progress
79	Construction of residential quarters for BSF Bn. at Kadamtala. SH: Type-III / 25 Nos. including internal water supply and sanitary installations.	Kadamtala, Siliguri	EZ-I	210.41	24-Jan-08	Work-in-progress
80	C/o 1 no 120 Men Barrack of 72 BN BSF at BN HQ Narayanpur.	Narayanpur KCC-I	EZ-I	295.03	04-Jan-07	Work-in-progress
81	C/o Residential quarters Ty-II/96 Nos., Ty-III/ 34 Nos., Ty-IV/2 Nos., Ty-V/1 No., Servant quarter and garrage - 1 No. including internal water supply and sanitary installations for BSF at Radhabari, Jalpaiguri.	Radhabari, Jalpaiguri	EZ-I	1029.22	26-Mar-08	Work-in-progress
82	C/o 112 nos. Residential quarters for BSF, SHQ at Maheshpur, Raiganj. SH: Type-II / 75 Nos., Type-III / 34 Nos., Type-IV / 2 Nos. & Type - V / 1 No. Servant quarter & Garrage including internal water supply and sanitary installations.	Radhabari, Jalpaiguri	EZ-I	912.85	17-Mar-08	Work-in-progress
83	C/o 1 No. 120 Men Barrack of 72 Bn. BSF at Bn. HQ Narayanpur.	Narayanpur, Malda	EZ-I	295.03O	102/16/20 07/Engg/B SF/9605- 16 dt. 04/10/07	Work-in-progress

84	C/o 1 No. 120 Men Barrack Bn. HQ at Aradhpur, Malda.	Aradhpur, Malda	EZ-I	292.690	102/12/20 07/Engg/B SF/9536- 50 dt. 01/10/07	Work-in-progress
85	C/o Boundary wall along the periphery of campus watch over and drainage for 103 BN RAF at CRPF Campus, Wazirabad, Delhi.	Wazirabad Delhi	NDZ-IV	216.08	30-Jun-08	Work-in-progress
86	C/o Security wall in the remaining portion at NSG campus, Manesar, Gurgaon.	Manesar	NDZ-IV	236	25-Jun-08	Work-in-progress
87	Construction of Officer's mess for ITBP at Mahi-ka-Danda.	Mahi-ka-Danda	NZ-II	268.43	6-Oct-05	Work-in-progress
88	C/o 250 Nos. residential quarters for CRPF, Bijnore, Lucknow.	Lucknow	NZ-II	1896.68	8-Apr-08	Work-in-progress
89	C/o 79 nos (23 nos type 1, 48 nos type 3, 6 nos type 4 and 2 nos type 5) quarters for BSF at Thekkalur, Coimbatore.	Avinashi	SZ-1	441	31-Mar-06	Work-in-progress
90	C/o 120 men barracks at BSF Campus, Hisar	Hissar	NZ-I	240.15	19-Feb-08	Work-in-progress
91	C/o 107 nos. Residential quarters for BSF, SHQ at Roopnagar.. SH: Type-II / 72 Nos., Type-III / 34 Nos, Type - V / 1 No. Servant quarter & Garrage including internal water supply and sanitary installations.	Roopnagar, Coochbehar.	East Zone-I	849.68	25-Apr-08	Work-in-progress

92	C/o 131 nos. Residential quarters for BSF, SHQ at Ghandhinagar-I. SH: Type-II / 96 Nos., Type-III / 34 Nos, Type - V / 1 No. Servant quarter & Garrage including internal water supply and sanitary installations.	Ghandhinagar-I Coochbehar.	East Zone-I	1015.59	25-Mar-08	Work-in-progress
93	C/o 125 nos. Residential quarters for BSF, SHQ at Panjipara, Raiganj. SH: Type-II / 90 Nos., Type-III / 34 Nos., & Type - V / 1 No. Servant quarter & Garrage including internal water supply and sanitary installations.	Panjipara, Raiganj	East Zone-I	1013.41	17-Mar-08	Work-in-progress
94	C/o Combined Amenity / community centre for SHQ BSF Mawpat, Shillong	Mawpat, Shillong	NEZ	234.73	2-Apr-08	Work-in-progress
95	C/o 26 nos. Family Quarters (18-T-II, 6-T-III, 2-T-IV) for TPA HQ, CRPF at Usha Bazar Complex, Agartala.	Agartala, Usha Bazar	NEZ	411.55	3-Mar-08	Work-in-progress

Annexure III A

LIST OF WORKS COSTING RS. 2CRORES AND ABOVE TARGETTED FOR COMMENCEMENT DURING THE YEAR 2008-09 (PERIOD 1-1-09 TO 31-3-09)

S.No.	Name of work (i/c sub heads0	Location	State	Client	Zone	Original A/A & E/S amount (in lakh)	Tender details of subhead	A/A & E/S date	Remarks
Other Ministries/Departments									
1	C/o 2 Unit of 52 bedded Hostel one each for boys and girls at CRC SAI, Bhopal.	Bhopal	MP	SAI	CZ	300.00		03.01.08	Work in progress.
2	C/o Bldgs. for Physics Deptt. for AU, Silchar, Assam	Silchar	Assam	A.U.	NEZ	331.82	02-Oct	03-09- 2009	
3	C/O HUDCO OFFICE BUILDING AT RAIL HEAD ,JAMMU I/C INTERNAL W/S, S/I, DRAINAGE & DEVELOPMENT WORKS & E/I.	JAMMU	J & K	HUDCO	NZ-I	427.4		05-Jan	WORK REMAINED HELD UP DUE TO NON PROVIDING VARIOUS DECISIONS BY ARCHITECT APPROVED BY CLIENT DEPTT. THE WORK IS ALSO HELD UP DUE TO NON PROVIDING ADEQUATE DEPOSIT. FUNDS RELEASED ON 31-03- 2008.
4	C/o New Hostel block (boys & girls) alongiwth lecture hall (9 Nos.) at NITTTR, Sector- 26, Chandigarh	CHD.	CHD.	NITTTR	NZ-I	1259	843	16-Jan- 08	Work recently awarded.